

**ESTIMATED
SUNOCO PIPE INSTALLATION**

Revised 2/4/20

| HDD | Segment | | | Length | Method | 20 inch pipe | | 16 inch pipe | |
|-----|---------------------|----|----------------------|--------|----------|--------------|-----------|--------------|-----------|
| | | | | | | Status | Installed | Status | Installed |
| 460 | Fire House (WGT) | to | Wellington Entrance | 3391 | HDD | completed | 3391 | completed | 3391 |
| | Wellington Entrance | to | Giant Entrance | 1125 | Open Cut | completed | 1125 | completed | 1125 |
| 461 | Giant Entrance | to | Quaker Village | 882 | HDD | reaming | | completed | 882 |
| 471 | Quaker Village | to | Goshen Exe Ctr | 3730 | HDD | | | completed | 3730 |
| 490 | Goshen Exe Ctr | to | New Kent | 2970 | HDD | completed | 2970 | completed | 2970 |
| 500 | New Kent | to | Bow Tree | 2140 | HDD | | | completed | 2140 |
| 501 | Bow Tree | to | Bow Tree Drive | 975 | HDD | completed | 975 | completed | 975 |
| 521 | Bow Tree Drive | to | St Simon & Jude (WT) | 6943 | HDD | | | completed | 6943 |
| | Total | | | 22156 | | | 8461 | | 22156 |
| | Percentage | | | | | | 38.19% | | 100.00% |

Note: HDD 461 scheduled for pull back in March