


# ADELPHIA GATEWAY PROJECT

## POST CONSTRUCTION STORMWATER MANAGEMENT PLAN AND EROSION AND SEDIMENTATION CONTROL PLAN

Chapter 105 GP111518315 and GP081518308

SITE LOCATION MAP  
NOT TO SCALE



DRAWING INDEX

SHEET NO.	SHEET TITLE	COUNTY
T-1	COVER/INDEX SHEET	ALL
<del>E-1</del>	<del>EXISTING CONDITIONS &amp; DEMOLITION PLAN MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>E-2</del>	<del>EXISTING CONDITIONS &amp; DEMOLITION PLAN TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>E-3</del>	<del>EXISTING CONDITIONS &amp; DEMOLITION PLAN QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>E-4</del>	<del>EXISTING CONDITIONS &amp; DEMOLITION PLAN QUAKERTOWN COMPRESSOR STATION 1 OF 2</del>	<del>BUCKS</del>
<del>E-5</del>	<del>EXISTING CONDITIONS &amp; DEMOLITION PLAN QUAKERTOWN COMPRESSOR STATION 2 OF 2</del>	<del>BUCKS</del>
<del>S-1</del>	<del>PROPOSED SITE PLAN MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>S-2</del>	<del>PROPOSED SITE PLAN TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>S-3</del>	<del>PROPOSED SITE PLAN QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>S-4</del>	<del>PROPOSED SITE PLAN QUAKERTOWN COMPRESSOR STATION 1 OF 2</del>	<del>BUCKS</del>
<del>S-5</del>	<del>PROPOSED SITE PLAN QUAKERTOWN COMPRESSOR STATION 2 OF 2</del>	<del>BUCKS</del>
<del>PCSM-1</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT GENERAL NOTES SHEET 1 OF 5</del>	<del>ALL</del>
<del>PCSM-2</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT GENERAL NOTES SHEET 2 OF 5</del>	<del>ALL</del>
<del>PCSM-3</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT GENERAL NOTES SHEET 3 OF 5</del>	<del>ALL</del>
<del>PCSM-4</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT GENERAL NOTES SHEET 4 OF 5</del>	<del>ALL</del>
<del>PCSM-5</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT GENERAL NOTES SHEET 5 OF 5</del>	<del>ALL</del>
<del>PCSM-6</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT DETAILS SHEET 1 OF 2</del>	<del>ALL</del>
<del>PCSM-7</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT DETAILS SHEET 2 OF 2</del>	<del>ALL</del>
<del>PCSM-8</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>PCSM-8A</del>	<del>PHOTO LOCATION PLAN MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>PCSM-9</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>PCSM-10</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>PCSM-11</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>PCSM-12</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>PCSM-13</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>PCSM-14</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>PCSM-15</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>PCSM-16</del>	<del>POST CONSTRUCTION STORMWATER MANAGEMENT QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>

DRAWING INDEX (CONT.)

SHEET NO.	SHEET TITLE	COUNTY
ES-1	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 1 OF 7	ALL
ES-2	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 2 OF 7	ALL
ES-3	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 3 OF 7	ALL
ES-4	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 4 OF 7	ALL
ES-5	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 5 OF 7	ALL
ES-6	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 6 OF 7	ALL
ES-7	EROSION & SEDIMENTATION CONTROL GENERAL NOTES SHEET 7 OF 7	ALL
ES-8	EROSION & SEDIMENTATION CONTROL DETAILS SHEET 1 OF 2	ALL
ES-9	EROSION & SEDIMENTATION CONTROL DETAILS SHEET 2 OF 2	ALL
<del>ES-10</del>	<del>EROSION &amp; SEDIMENTATION CONTROL MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>ES-10A</del>	<del>PHOTO LOCATION PLAN MARCUS HOOK COMPRESSOR STATION</del>	<del>DELAWARE</del>
<del>ES-11</del>	<del>EROSION &amp; SEDIMENTATION CONTROL TRANSCO METER STATION</del>	<del>DELAWARE</del>
<del>ES-12</del>	<del>EROSION &amp; SEDIMENTATION CONTROL MAIN LINE VALVE 1 (BALTIMORE PIKE)</del>	<del>DELAWARE</del>
<del>ES-13</del>	<del>EROSION &amp; SEDIMENTATION CONTROL CHESTER CREEK BLOWDOWN</del>	<del>DELAWARE</del>
ES-14	EROSION & SEDIMENTATION CONTROL PAOLI PIKE BLOWDOWN	CHESTER
<del>ES-15</del>	<del>EROSION &amp; SEDIMENTATION CONTROL MAIN LINE VALVE 2 (PHOENIXVILLE PIKE)</del>	<del>CHESTER</del>
<del>ES-16</del>	<del>EROSION &amp; SEDIMENTATION CONTROL FRENCH CREEK BLOWDOWN 1 OF 2</del>	<del>CHESTER</del>
<del>ES-17</del>	<del>EROSION &amp; SEDIMENTATION CONTROL FRENCH CREEK BLOWDOWN 2 OF 2</del>	<del>CHESTER</del>
<del>ES-18</del>	<del>EROSION &amp; SEDIMENTATION CONTROL CROMBY BLOWDOWN</del>	<del>CHESTER</del>
<del>ES-19</del>	<del>EROSION &amp; SEDIMENTATION CONTROL SCHUYLKILL RIVER BLOWDOWN 1 OF 2</del>	<del>CHESTER</del>
<del>ES-20</del>	<del>EROSION &amp; SEDIMENTATION CONTROL SCHUYLKILL RIVER BLOWDOWN 2 OF 2</del>	<del>CHESTER</del>
<del>ES-21</del>	<del>EROSION &amp; SEDIMENTATION CONTROL PERKIOMEN CREEK BLOWDOWN</del>	<del>MONTGOMERY</del>
<del>ES-22</del>	<del>EROSION &amp; SEDIMENTATION CONTROL SKIPPACK PIKE VALVE TAP</del>	<del>MONTGOMERY</del>
<del>ES-23</del>	<del>EROSION &amp; SEDIMENTATION CONTROL EAST PERKIOMEN BLOWDOWN</del>	<del>MONTGOMERY</del>
<del>ES-24</del>	<del>EROSION &amp; SEDIMENTATION CONTROL QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>ES-25</del>	<del>EROSION &amp; SEDIMENTATION CONTROL QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>
<del>ES-26</del>	<del>EROSION &amp; SEDIMENTATION CONTROL QUAKERTOWN COMPRESSOR STATION</del>	<del>BUCKS</del>


### NOTES

- NATURAL GAS PIPELINE AND EASEMENT LOCATION PROVIDED BY INTERSTATE ENERGY COMPANY.
- MARCUS HOOK, TRANSCO, AND QUAKERTOWN FIELD SURVEYS WERE CONDUCTED BY JMT DURING MARCH - APRIL 2019. ADDITIONALLY, JMT COMPLETED SURVEY FOR PERKIOMEN CREEK, SKIPPACK PIKE, EAST PERKIOMEN, FRENCH CREEK, CROMBY, & SCHUYLKILL RIVER SITES IN MARCH - APRIL 2020. ALL REMAINING SURVEYS BASED ON LIDAR AND FIELD SURVEYS PERFORMED BY HUNT, GUILLOT & ASSOCIATES (HGA) MAY 2018. REFER TO HGA DRAWINGS FOR BENCHMARK AND DATUM INFORMATION.
- PURSUANT TO THE REQUIREMENT OF PENNSYLVANIA ACT 199 (2004) AS AMENDED, THE CONTRACTOR SHALL CONTACT THE PENNSYLVANIA ONE CALL SYSTEM AS 1-800-242-1776, AT LEAST THREE (3) WORKING DAYS PRIOR TO EXCAVATION. EXISTING UNDERGROUND UTILITIES DEPICTED ON THIS PLAN REFLECT THE INFORMATION RECEIVED FROM THE UTILITY COMPANIES THROUGH THE PENNSYLVANIA ONE-CALL-SYSTEM.

### PROJECT GENERAL NOTES

- INFORMATION PROVIDED WITHIN THIS PLAN BY JMT AND THE PROFESSIONAL ENGINEER (P.E.) THAT SIGNED AND SEALED THIS PLAN INCLUDES DESIGN OF EROSION AND SEDIMENTATION CONTROL (E&S) BEST MANAGEMENT PRACTICES (BMPs) FOR THE PURPOSE OF PREVENTING AND/OR MINIMIZING EROSION AND SEDIMENTATION DURING CONSTRUCTION OF THIS PROJECT. THIS PLAN HAS BEEN PREPARED FOR THE DESIGN OF E&S BMPs ONLY AND HAS BEEN PREPARED IN RELIANCE ON SOURCE DATA AS PROVIDED AND DESCRIBED IN NOTES. TOPOGRAPHY, CONTOURS, AND ALL IDENTIFICATION, CHARACTERIZATION, AND/OR LOCATION OF SITE FEATURES (E.G. STRUCTURES, ROADWAYS, ETC.) ARE ASSUMED TO BE ACCURATE. CONTRACTOR TO FIELD VERIFY ALL DATA.
- SOURCE DATA:
  - SOILS MAPPING OBTAINED FROM THE UNITED STATES DEPARTMENT OF AGRICULTURE (USDA) NATURAL RESOURCES CONSERVATION SERVICE (NRCS) SOIL SURVEY GEOGRAPHIC (SSURGO) DATABASE.
  - WATERSHED MAPPING OBTAINED FROM THE UNITED STATES DEPARTMENT OF AGRICULTURE (USDA) NATURAL RESOURCES.
  - TOPOGRAPHIC MAPPING FOR THE REMAINDER OF THE SITES OBTAINED FROM PENNSYLVANIA MAPMAKER (PAMAP) PROGRAM LIGHT DETECTION AND RANGING PROCESSING/CONTOUR ENHANCEMENT LINES OF PENNSYLVANIA (2006). BASE MAPPING FOR THESE SITES OBTAINED FROM AERIAL IMAGING.
  - IDENTIFICATION, CHARACTERIZATION, AND/OR DELINEATION OF ENVIRONMENTAL FEATURES (E.G. WETLANDS, WATERBODIES, AND RIVER/STREAMBANK) PERFORMED BY NV5, INC.
    - 100-YR FLOODPLAIN OBTAINED FROM THE FEDERAL EMERGENCY MANAGEMENT AGENCY (FEMA) FLOOD SERVICE CENTER DATABASE.
- ADELPHIA GATEWAY, LLC, 18" MAINLINE VALVES FOR CHESTER, DELAWARE, AND MONTGOMERY COUNTIES PREPARED BY HGA, LLC.

DATE PRINTED: 5/18/2020 8:24:42 PM Q:\2018\1800672-005-TILGHMAN-LATERAL\CADD\17-WATER\_RESOURCES\03-PLANS\ADELPHIA\_SITES\01- COVER SHEET.DWG



DATE: \_\_\_\_\_

REV	DESCRIPTION	CHK	DATE	APP	DATE	MODEL ID
3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20	
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20	
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19	
REV	DESCRIPTION	CHK	DATE	APP	DATE	MODEL ID

DRAWN BY	INTL	DATE
DESIGNED BY	RY	05/18/20
CHECKED BY	AH	05/18/20
APPROVED BY	SMM	05/18/20
JOB NO.	18-00672-006	
AS NOTED		



Johnson, Mirmiran & Thompson  
1600 Market Street, Suite 520  
Philadelphia, PA 19103  
T: 267-256-0300

ADELPHIA GATEWAY PROJECT  
COVER/INDEX SHEET


SCALE AS NOTED	DRAWING NUMBER T-1	REV
-------------------	-----------------------	-----



DATE PRINTED: 5/18/2020 6:46:43 PM

18. ALL FILLS SHALL BE COMPACTED AS REQUIRED TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES AND CONDUITS, ETC. SHALL BE COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR CODES.
19. ALL EARTHEN FILLS SHALL BE PLACED IN COMPACTED LAYERS NOT TO EXCEED 9 INCHES IN THICKNESS.
20. FILL MATERIALS SHALL BE FREE OF FROZEN PARTICLES, BRUSH, ROOTS, SOD, OR OTHER FOREIGN OR OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY FILLS.
21. FROZEN MATERIALS OR SOFT, MUCKY, OR HIGHLY COMPRESSIBLE MATERIALS SHALL NOT BE INCORPORATED INTO FILLS.
22. FILL SHALL NOT BE PLACED ON SATURATED OR FROZEN SURFACES.
23. SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHALL BE HANDLED IN ACCORDANCE WITH THE STANDARD AND SPECIFICATION FOR SUBSURFACE DRAIN OR OTHER APPROVED METHOD.
24. ALL GRADED AREAS SHALL BE PERMANENTLY STABILIZED IMMEDIATELY UPON REACHING FINISHED GRADE. CUT SLOPES IN COMPETENT BEDROCK AND ROCK FILLS NEED NOT BE VEGETATED. SEEDING AREAS WITHIN 50 FEET OF A SURFACE WATER, OR AS OTHERWISE SHOWN ON THE PLAN DRAWINGS, SHALL BE BLANKETED ACCORDING TO THE STANDARDS OF THIS PLAN.
25. IMMEDIATELY AFTER EARTH DISTURBANCE ACTIVITIES CEASE IN ANY AREA OR SUBAREA OF THE PROJECT, THE OPERATOR SHALL STABILIZE ALL DISTURBED AREAS. DURING NON-GERMINATING MONTHS, MULCH OR PROTECTIVE BLANKETING SHALL BE APPLIED AS DESCRIBED IN THE PLAN. AREAS NOT AT FINISHED GRADE, WHICH WILL BE REACTIVATED WITHIN 1 YEAR, MAY BE STABILIZED IN ACCORDANCE WITH THE TEMPORARY STABILIZATION SPECIFICATIONS. THOSE AREAS WHICH WILL NOT BE REACTIVATED WITHIN 1 YEAR SHALL BE STABILIZED IN ACCORDANCE WITH THE PERMANENT STABILIZATION SPECIFICATIONS.
26. PERMANENT STABILIZATION IS DEFINED AS A MINIMUM UNIFORM, PERENNIAL 70% VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED EROSION. CUT AND FILL SLOPES SHALL BE CAPABLE OF RESISTING FAILURE DUE TO SLUMPING, SLIDING, OR OTHER MOVEMENTS.
27. E&S BMPS SHALL REMAIN FUNCTIONAL AS SUCH UNTIL ALL AREAS TRIBUTARY TO THEM ARE PERMANENTLY STABILIZED OR UNTIL THEY ARE REPLACED BY ANOTHER BMP APPROVED BY THE LOCAL CONSERVATION DISTRICT OR THE DEPARTMENT.
28. FAILURE TO CORRECTLY INSTALL E&S BMPS, FAILURE TO PREVENT SEDIMENT-LADEN RUNOFF FROM LEAVING THE CONSTRUCTION SITE, OR FAILURE TO TAKE IMMEDIATE CORRECTIVE ACTION TO RESOLVE FAILURE OF E&S BMPS MAY RESULT IN ADMINISTRATIVE, CIVIL, AND/OR CRIMINAL PENALTIES BEING INSTITUTED BY THE DEPARTMENT AS DEFINED IN SECTION 602 OF THE PENNSYLVANIA CLEAN STREAMS LAW. THE CLEAN STREAMS LAW PROVIDES FOR UP TO \$10,000 PER DAY IN CIVIL PENALTIES, UP TO \$10,000 IN SUMMARY CRIMINAL PENALTIES, AND UP TO \$25,000 IN MISDEMEANOR CRIMINAL PENALTIES FOR EACH VIOLATION.
29. CONCRETE WASH WATER SHALL BE HANDLED PER CHAPTER 3 OF THE PA DEP EROSION AND SEDIMENT CONTROL POLLUTION CONTROL MANUAL. IN NO CASE SHALL IT BE ALLOWED TO ENTER ANY SURFACE WATER OR GROUNDWATER SYSTEMS.
30. ANY DAMAGE THAT OCCURS IN WHOLE OR PART AS A RESULT OF BASIN OR TRAP DISCHARGE SHALL BE IMMEDIATELY REPAIRED BY THE PERMITEE IN A PERMANENT MANNER SATISFACTORY TO THE MUNICIPALITY, LOCAL CONSERVATION DISTRICT, AND THE OWNER OF THE DAMAGED PROPERTY.
31. UPON COMPLETION OF ALL EARTH DISTURBANCE ACTIVITIES AND PERMANENT STABILIZATION OF ALL DISTURBED AREAS, THE OWNER AND/OR OPERATOR SHALL CONTACT THE LOCAL CONSERVATION DISTRICT FOR AN INSPECTION PRIOR TO REMOVAL/CONVERSION OF THE E&S BMPS.
32. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMPS MUST BE REMOVED OR CONVERTED TO PERMANENT POST CONSTRUCTION STORM WATER MANAGEMENT BMPS. AREAS DISTURBED DURING REMOVAL OR CONVERSION OF THE BMPS SHALL BE STABILIZED IMMEDIATELY. IN ORDER TO ENSURE RAPID REVEGETATION OF DISTURBED AREAS, SUCH REMOVAL/CONVERSIONS ARE TO BE DONE ONLY DURING THE GERMINATING SEASON.
33. UPON COMPLETION OF ALL EARTH DISTURBANCE ACTIVITIES AND PERMANENT STABILIZATION OF ALL DISTURBED AREAS, THE OWNER AND/OR OPERATOR SHALL CONTACT THE LOCAL CONSERVATION DISTRICT TO SCHEDULE A FINAL INSPECTION.
34. WASTE MATERIALS, SCRAP OR EXCESS CONSTRUCTION MATERIALS SHALL BE COLLECTED, STORED, AND DISPOSED OF IN ACCORDANCE WITH THE SOLID WASTE MANAGEMENT ACT (35 P.S. §§ 6018.101-6018.1003), THE MUNICIPAL WASTE PLANNING, RECYCLING AND WASTE REDUCTION ACT (53 P.S. §§ 4000.101-4000.1904), THE CLEAN STREAMS LAW (35 P.S. §§ 691.1-691.1001) AND RELATED RULES AND REGULATIONS. (TITLE 25, CHAPTER 105, SECTION 46d).
35. WETLAND BOUNDARIES WITH ACTIVE WORK AREAS WILL BE CLEARLY MARKED/FLAGGED PRIOR TO THE COMMENCEMENT OF EARTH DISTURBANCE ACTIVITIES.
36. SUBSOIL EXCAVATED AS PART OF THE PROJECT AND SEDIMENT REMOVED FROM E&S BMPS WILL BE COMBINED AND USED TO BACKFILL THE TRENCH. TYPICALLY, EXCESS SOIL IS MINIMAL AND WILL EITHER BE USED TO CREATE A CROWN OVER THE TRENCH TO COUNTERACT SETTLING OR WILL BE SPREAD EVENLY ACROSS THE RIGHT-OF-WAY (R.O.W.). WHICH WILL HAVE A NEGLIGIBLE EFFECT ON THE OVERALL GRADE. ALSO, ANY EXCESS EXCAVATED MATERIALS OR MATERIALS UNSUITABLE FOR BACKFILL WILL BE DISPOSED OF IN ACCORDANCE WITH THE APPLICABLE REGULATIONS.

- FREQUENCY OF MECHANICAL AND/OR MANUAL CONTROLS WILL BE DEPENDENT UPON CONSTRUCTION TRAFFIC INTENSITY, WEATHER CONDITIONS, AND SOIL MOISTURE CONDITIONS. AT A MINIMUM FOR PAVED ROADS, ANY DAY IN WHICH CONSTRUCTION TRAFFIC IS EXITING THE ROCK CONSTRUCTION ENTRANCE THE VACUUM TRUCK SWEEPER OR SWEEPER WITH A CATCH BIN ATTACHMENT SHALL CLEAN THE ROADWAY AT THE END OF THE WORK DAY AND PRIOR TO ANY FORECASTED RAIN EVENT. THE REQUIREMENT IS TO NOT INTRODUCE SEDIMENT LOAD FROM CONSTRUCTION TRAFFIC ONTO PUBLIC ROAD SURFACES AND INTO ROAD DITCHES WHICH WILL FLOW INTO THE HQ/EV OR SILTATION IMPAIRED WATER RESOURCES THAT ARE THE SUBJECT OF THE INCREASED PROTECTION.

							DRAWN BY	INTL	DATE	 Johnson, Mirmiran & Thompson 1600 Market Street, Suite 520 Philadelphia, PA 19103 T: 267-256-0300	EROSION & SEDIMENT CONTROL PLAN GENERAL NOTES SHEET 1 OF 7		
						DESIGNED BY	RY	05/18/20					
						CHECKED BY	AH	05/18/20					
3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20	APPROVED BY	SMM	05/18/20					
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20	JOB NO.	18-00672-006						
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19	PLOT SCALE	N/A						
REV	DESCRIPTION	CHK	DATE	APP	DATE	MODEL ID					SCALE N/A	DRAWING NUMBER ES-1	REV
REVISION													



DATE PRINTED: 5/18/2020 6:46:46 PM  
C:\2019\100622-005-11\GENERAL NOTES.DWG

50. ADDITIONAL INFORMATION ON WATERBODY AND WETLAND CROSSING METHODS ARE ALSO DESCRIBED IN THE "WETLAND CROSSING CONSTRUCTION SEQUENCE AND GENERAL NOTES"
51. THE OWNER WILL ASSIGN AN ENVIRONMENTAL INSPECTOR (EI) TO THE PROJECT. THE ROLE OF THE ENVIRONMENTAL INSPECTOR (EI) WILL BE TO ENSURE COMPLIANCE WITH THE MITIGATION AND CONSTRUCTION PROCEDURES IDENTIFIED IN THE FERC APPLICATION; FEDERAL, STATE, AND LOCAL PERMITS ISSUED FOR THE PROJECT; AND SITE SPECIFIC CONSTRUCTION PLANS. THE EI WILL BE REQUIRED TO ADHERE TO THE SITE SPECIFIC CONSTRUCTION PLANS AND THE E&S PLAN, INCLUDING NOTES, DESCRIBED HEREIN.
52. AT LEAST SEVEN (7) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, INCLUDING CLEARING AND GRUBBING, THE OWNER AND/OR CONTRACTOR SHALL NOTIFY A REPRESENTATIVE FROM THE RESPECTIVE LOCAL CONSERVATION DISTRICTS AND REGIONAL OFFICE OF THE PADEP.
53. A COPY OF THE APPROVED E&S PLAN MUST BE AVAILABLE AT THE PROJECT SITE AT ALL TIMES.
54. AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 1-800-242-1776.
55. MAKE ALL PROPER NOTIFICATION REQUIREMENTS TO LOCAL STATE, OR FEDERAL AGENCIES PRIOR TO THE START OF CONSTRUCTION ACTIVITIES OR PRIOR TO SPECIFIC CONSTRUCTION ACTIVITIES, AS APPROPRIATE.
56. PRIOR TO COMMENCEMENT OF ANY EARTH DISTURBANCE ACTIVITY INCLUDING CLEARING AND GRUBBING, CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES/WETLANDS, RIPARIAN FOREST BUFFER BOUNDARIES (IF ANY), THE 50-FOOT VEGETATIVE BUFFER AT HQ WATERBODIES, THE LIMITS OF CLEARING, PIPELINE CENTERLINE WITHIN THE LIMITS OF DISTURBANCE, KNOWN CROSSINGS OF FOREIGN LINES AND UTILITIES, CONSTRUCTION ENTRANCES, TREES THAT ARE TO BE CONSERVED WITHIN THE PROJECT AREA, CULTURAL RESOURCE SITES, AND RARE SPECIES HABITAT, AS APPLICABLE. AVOIDANCE AREAS WILL BE MARKED WITH APPROPRIATE FENCING, SIGNAGE, AND/OR FLAGGING BASED ON ENVIRONMENTAL SURVEYS, LANDOWNER REQUIREMENTS, AND PERMIT CONDITIONS.
57. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WHERE VEHICLES WILL ENTER CONSTRUCTION AREAS FROM PUBLIC ROADS AT THE DIRECTION OF THE ENVIRONMENTAL INSPECTOR (EI) BASED ON SITE CONDITIONS AND CLEARING ACCESS NEEDS.
58. PERFORM ALL OTHER NECESSARY IMPROVEMENTS TO ACCESS ROADS WHERE NECESSARY INCLUDING, BUT NOT LIMITED TO MINIMAL GRADING, ADDING STONE, AND PROTECTION OF EXISTING CULVERTS.
59. INSTALL COMPOST FILTER SOCK, SEDIMENT BARRIERS, OR OTHER COUNTY CONSERVATION DISTRICT APPROVED SEDIMENT BARRIERS/BMPS PRIOR TO CLEARING AN AREA.
60. IMPLEMENT INITIAL LAND CLEARING ALONG PIPELINE IN ACCORDANCE WITH STREAM/WETLAND CONSTRUCTION SEQUENCES OUTLINED BELOW.
61. INSTALL BMPS FOR TEMPORARY EQUIPMENT CROSSINGS OF WETLANDS AND WATERBODIES, AS NECESSARY. THE SPECIFIC TYPE OF TEMPORARY EQUIPMENT STREAM CROSSING IS IDENTIFIED ON THE SITE SPECIFIC DRAWINGS BUT CAN BE ALTERED BASED ON FIELD CONDITIONS. FOR WETLAND CROSSINGS, INSTALL WETLAND/TIMBER MATS PER TYPICAL DETAILS TO PROVIDE A TRAVEL LANE. THE PLACEMENT OF COMPOST FILTER SOCK MAY NEED TO BE TEMPORARILY ADJUSTED DUE TO THE TEMPORARY EQUIPMENT CROSSING. SEE THE "STREAM CROSSING CONSTRUCTION SEQUENCE AND GENERAL NOTES" AND "WETLAND CROSSING CONSTRUCTION SEQUENCE AND GENERAL NOTES."
62. IMPLEMENT INITIAL LAND GRUBBING AND, WHERE NECESSARY, GRADING. TREES WILL NOT BE REMOVED/GRUBBED WITHIN 50 FEET OF STREAMS UNTIL CONSTRUCTION THROUGH THAT AREA.
63. IF TRENCH EXCAVATION CANNOT COMMENCE WITHIN FOUR (4) DAYS OF INITIAL LAND GRUBBING, TEMPORARY STABILIZATION MEASURES WILL BE IMPLEMENTED IMMEDIATELY.
64. COMMENCE TRENCH EXCAVATION. IF TRENCH EXCAVATION TAKES PLACE IN AN AGRICULTURAL WETLAND, OR RESIDENTIAL AREA, THEN SEGREGATION OF TOPSOIL AND SUBSOIL WILL BE PERFORMED. INSTALL STREAM CROSSINGS AND WETLAND AS THEY ARE ENCOUNTERED. IMMEDIATELY AFTER COMPLETION OF THE STREAM CROSSING, STABILIZE DISTURBED STREAM BANKS.
65. IF WATER IS ENCOUNTERED DURING EXCAVATION, INSTALL A PUMPED WATER FILTER BAG AND COMPOST FILTER SOCKS IN PREPARATION OF DEWATERING ACTIVITIES. THE LOCATION OF THE DEWATERING DEVICE AND/OR STRUCTURE AND SECONDARY STRUCTURES WILL BE AS SHOWN ON DRAWINGS OR AS DETERMINED BY THE EI BASED UPON ACTUAL FIELD CONDITIONS. EFFORTS WILL BE MADE TO PLACE THE DEWATERING FILTERS INTO A WELL-VEGETATED UPLAND AREA GREATER THAN 50 FEET FROM ANY WETLAND OR WATERBODY; THESE AREAS WILL NOT BE CLEARED OR GRUBBED. THE ENVIRONMENTAL INSPECTOR (EI) WILL MONITOR TRENCHES HOLDING WATER AND BEGIN DEWATERING ACTIVITIES AS NEEDED SO THAT SEDIMENT LADEN WATER IS NOT DISCHARGED DIRECTLY FROM THE EXCAVATED TRENCH TO RESOURCES. THE EI WILL MONITOR WEATHER REPORTS, ADVISE THE CONTRACTOR IN INSTANCES WHERE PRECIPITATION EVENTS MAY CAUSE EXCESSIVE TRENCH WATER, AND COORDINATE CREWS AS APPROPRIATE TO HANDLE TRENCH WATER.
66. BACKFILL TRENCH WITH SUITABLE EXCAVATED MATERIAL IN AREAS WHERE TOPSOIL HAS BEEN SEGREGATED, THE SUBSOIL WILL BE REPLACED FIRST, AND THE TOPSOIL WILL BE SPREAD OVER THE AREA FROM WHICH IT WAS REMOVED. FINAL GRADES SHALL BE AS CLOSE AS PRACTICABLE TO THE PRE-CONSTRUCTION CONTOURS, UNLESS PROPOSED CONTOURS ARE SHOWN ON THE PLAN.
67. IF FINAL GRADING CANNOT BE COMPLETED WITHIN TEN (10) DAYS OF BACKFILL AND PERMANENT SEEDING WITHIN FOUR (4) DAYS OF FINAL GRADING, TEMPORARY STABILIZATION MEASURES WILL BE IMPLEMENTED IMMEDIATELY.
68. THE LENGTH OF TIME TO START, COMPLETE, AND STABILIZE BLOWDOWN AND MAIN LINE VALVE SITES SHOULD NOT EXCEED 30 DAYS.

CONTRACTOR RESPONSIBILITIES:

1. THE CONTRACTOR, ALTHOUGH UNKNOWN AT TIME OF PLAN ISSUANCE, WILL BE IDENTIFIED BY THE OWNER AT CONTRACT BID. CONTRACTOR IS RESPONSIBLE FOR ALL MEANS, METHODS, PROCEDURES, SEQUENCING, AND TECHNIQUES INVOLVED WITH ALL CONSTRUCTION ACTIVITIES. CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR MAINTAINING AND PRESERVING THE INTEGRITY OF ALL ENVIRONMENTAL FEATURES AND/OR ALL AREAS THAT ARE NOT SUPPOSED TO BE DISTURBED (E.G. WORK OUTSIDE OF THE LIMITS OF DISTURBANCE). PRIOR TO ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR IS RESPONSIBLE FOR FIELD VERIFYING THAT CONDITIONS MATCH THOSE DEPICTED ON THE PLANS AND NOTIFYING OWNER AND/OR DESIGNATED REPRESENTATIVE OF ANY DISCREPANCIES (E.G. TOPOGRAPHY, DELINEATED WETLANDS/WATERBODIES, ACCESS ROADS, AND POINTS OF INGRESS AND EGRESS.)
2. CONTRACTOR SHALL REFER TO PADEP EROSION AND SEDIMENT POLLUTION CONTROL PROGRAM MANUAL, TECHNICAL GUIDANCE NUMBER 363-2134-008 FOR E&S SPECIFICATIONS.
3. UTILITIES SHOWN ARE TAKEN FROM PUBLIC RECORD. THE CONTRACTOR MUST VERIFY THE EXACT LOCATION AND DEPTH. NOT ALL UTILITIES ARE SHOWN, OR HAVE BEEN VERIFIED BY THE ENGINEER. THE CONTRACTOR SHALL BE RESPONSIBLE TO LOCATE ALL PUBLIC AND PRIVATE UTILITIES. NV5 ASSUMES NO RESPONSIBILITY FOR THE LOCATION OF UNDERGROUND UTILITIES DEPICTED ON THESE DRAWINGS. ANY REQUEST FOR ADDITIONAL UNDERGROUND UTILITIES INFORMATION SHOULD BE DIRECTED TO THE RESPECTIVE UTILITY COMPANY.
4. IN THE CASE OF CONFLICT BETWEEN ANY PART OF THESE PLANS, THE SPECIFICATIONS, OR THE CONTRACT DOCUMENTS, OR IF DISCREPANCIES ARE DISCOVERED THE CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY BY PHONE AND IN WRITING AND SHALL REQUEST A WRITTEN DETERMINATION PRIOR TO PROCEEDING WITH THE WORK INVOLVED. IF THE WORK PROCEEDS WITH THE KNOWLEDGE OF A DISCREPANCY AND WITHOUT A WRITTEN DETERMINATION, SUCH WORK WILL NOT BE CONSIDERED IN COMPLIANCE WITH THESE PLANS, THE SPECIFICATIONS, AND CONTRACT DOCUMENTS.
5. ALL WORK WITHIN A RIGHT OF WAY (R.O.W.) OR EASEMENT SHALL BE DONE IN ACCORDANCE WITH THE AGENCY OR ENTITY HAVING JURISDICTION OR OWNERSHIP OF THAT RO.W. OR EASEMENT. CONTRACTOR SHALL OBTAIN ALL PERMITS, APPROVALS, INSPECTIONS, ETC. FROM THE AGENCY OF ENTITY HAVING JURISDICTION FOR THIS WORK.
6. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR(S) TO PROTECT EXISTING STRUCTURES AND FACILITIES, INCLUDING UTILITIES, NOT DESIGNATED FOR DEMOLITION OR REPLACEMENT/UPGRADE SUCH AS BUILDINGS, PIPES, INLETS, MANHOLES, CABLES/WIRES, CONDUITS, APRONS, PAVEMENTS, BRIDGES, UTILITIES, TREES, ETC. FROM DAMAGE WHICH MIGHT OCCUR DURING CONSTRUCTION. EXTREME CARE SHALL BE TAKEN IN UNDERCUT AREAS. THE CONTRACTOR(S) SHALL REPLACE OR REPAIR, AS DIRECTED BY THE OWNER OR THE ENGINEER, ANY STRUCTURES OR FACILITIES DAMAGED DURING CONSTRUCTION/THE LIFE OF THE CONTRACT. NO PAYMENT WILL BE MADE FOR REPLACEMENT OR REPAIR OF DAMAGED ITEMS.
7. THE CONTRACTOR(S) ARE RESPONSIBLE FOR THE PROTECTION OF EXISTING TREES TO REMAIN. NO EQUIPMENT, MATERIALS, SOIL, OR OTHER DEBRIS SHALL BE STORED UNDER THE DRIPLINE OF THE TREE. IF TREES ARE DAMAGED, ITEMS ARE STORED, OR AREA UNDER THE DRIP IS DISTURBED, OTHER THAN DISTURBANCE CALLED FOR ON THE PLANS, IT IS THE CONTRACTOR'S RESPONSIBILITY TO CORRECT THE DAMAGE TO THE SATISFACTION OF THE DESIGN PROFESSIONAL.
8. THE CONTRACTOR(S) SHALL KEEP ALL PUBLIC AREAS CLEAN OF DEBRIS ON A DAILY BASIS.
9. THE CONTRACTOR(S) SHALL COMPLY WITH THE CLEAN FILL REQUIREMENTS AS NOTED ON THIS DRAWING AND PER APPLICABLE LOCAL, STATE, AND/OR FEDERAL REGULATIONS.
10. ALL MATERIALS DEMOLISHED OR REMOVED FROM THE PROJECT SITE, UNLESS IDENTIFIED TO BE SAVED OR SALVAGED, SHALL BE REMOVED FROM THE SITE AND DISPOSED OF PER FEDERAL, STATE AND LOCAL REGULATIONS. ALL COSTS OF HAULING, DISPOSAL, AND TIPPING FEES ARE THE RESPONSIBILITY OF THE CONTRACTOR AS PART OF THE BASE BID.
11. THE CONTRACTOR SHALL VERIFY ALL FIELD CONDITIONS PRIOR TO THE START OF CONSTRUCTION AND REPORT ANY DISCREPANCIES AND INTERFERENCES TO THE OWNER OR ENGINEER PRIOR TO THE START OF CONSTRUCTION.
12. PLAN MADE AS PER INSTRUCTIONS OF NEW JERSEY RESOURCES.
13. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO MEET ALL OF THE REQUIREMENTS OF FEDERAL, STATE, AND LOCAL AUTHORITIES, HEALTH DEPARTMENT, AND UTILITY COMPANIES IN ADDITION TO THE INFORMATION STATED IN THESE PLANS, THE SPECIFICATIONS, AND THE CONTRACT DOCUMENTS.
14. DO NOT SCALE DRAWINGS. ALL MEASUREMENTS SHALL BE TAKEN FROM DIMENSIONS SHOWN ON THE DRAWING. WHERE DIMENSIONS BETWEEN SMALL SCALE AND DETAIL DRAWINGS DIFFER, NOTIFY THE ENGINEER FOR CLARIFICATION. FIELD VERIFY ALL DIMENSIONS AND NOTIFY DESIGN PROFESSIONAL OF ANY DISCREPANCIES.
15. ALL CONTRACTORS WORKING ON THIS PROJECT SHALL BE RESPONSIBLE FOR ENSURING THAT ALL CONSTRUCTION ACTIVITIES RELATED TO THIS PROJECT ARE PERFORMED IN ACCORDANCE WITH ALL APPLICABLE O.S.H.A. (OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION) STANDARDS.
16. THE CONTRACTOR(S) SHALL OBTAIN ALL PERMITS RELATING TO THIS PROJECT PRIOR TO CONSTRUCTION.
17. THE GENERAL CONTRACTOR IS RESPONSIBLE FOR PROVIDING THE APPROPRIATE CONTRACT DOCUMENTS (PLANS, SPECIFICATIONS, AND OTHER INFORMATION) TO THE VARIOUS SUBCONTRACTORS AND TRADES IN ORDER FOR THEM TO COORDINATE AND PERFORM THE WORK.
18. UPON COMPLAINT OR SITE INSPECTION, THE DEPARTMENT OR CONSERVATION DISTRICT MAY REQUIRE THAT THE PCSM PLAN BE SUBMITTED FOR REVIEW AND APPROVAL TO ENSURE COMPLIANCE WITH THIS CHAPTER. CONTRACTOR/ OWNER TO PROVIDE THE NECESSARY DOCUMENTATION FOR REVIEW.

ADDITIONAL NOTES FOR CHESTER COUNTY PROJECTS:

1. BEFORE INITIATING ANY REVISION TO THE APPROVED EROSION AND SEDIMENT CONTROL PLAN OR REVISIONS TO OTHER PLANS WHICH MAY AFFECT THE EFFECTIVENESS OF THE APPROVED E & S CONTROL PLAN, THE OPERATOR MUST RECEIVE APPROVAL OF THE REVISIONS FROM THE CHESTER COUNTY CONSERVATION DISTRICT. THE OPERATOR SHALL ASSURE THAT THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IS PROPERLY AND COMPLETELY IMPLEMENTED. IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE OPERATOR SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES TO ELIMINATE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION. §102.4(5)(XIV).
2. ALL PUMPING OF SEDIMENT LADEN WATER OR POTENTIALLY SEDIMENT LADEN WATER SHALL BE THROUGH A SEDIMENT CONTROL BMP, SUCH AS A PUMPED WATER FILTER BAG DISCHARGING OVER NON-DISTURBED AREAS. (PLEASE SHOW A DETAIL OF THIS FACILITY ON THE DETAIL SHEET.). §102.4(5)(XIV).
3. THE CONTRACTOR IS ADVISED TO BECOME THOROUGHLY FAMILIAR WITH THE PROVISIONS OF THE APPENDIX 64, EROSION CONTROL RULES AND REGULATIONS, TITLE 25, PART 1, DEPARTMENT OF ENVIRONMENTAL PROTECTION, SUBPART C, PROTECTION OF NATURAL RESOURCES, ARTICLE III, WATER RESOURCES, CHAPTER 102, EROSION CONTROL. §102.4(5)(XIV).
4. THE OPERATOR SHALL REMOVE FROM THE SITE, RECYCLE, OR DISPOSE OF ALL BUILDING MATERIALS AND WASTES IN ACCORDANCE WITH THE DEPARTMENT'S SOLID WASTE MANAGEMENT REGULATIONS AT 25 PA. CODE 260.1 ET SEQ., 271.1 ET SEQ., AND 287.1 ET SEQ. THE CONTRACTOR SHALL NOT ILLEGALLY BURY, DUMP, OR DISCHARGE ANY BUILDING MATERIAL OR WASTES AT THE SITE. §102.4(5)(XI).
5. A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN MUST BE AVAILABLE AT THE PROJECT SITE AT ALL TIMES. ADDITIONALLY, THE OPERATOR SHALL ASSURE THAT AN EROSION AND SEDIMENT CONTROL PLAN HAS BEEN PREPARED, AND HAS BEEN APPROVED BY THE CHESTER COUNTY CONSERVATION DISTRICT AND/OR LOCAL MUNICIPALITY IN COMPLIANCE WITH CHAPTER 102 RULES & REGULATIONS, AND IS BEING IMPLEMENTED AND MAINTAINED FOR ALL OFF SITE SOIL AND/OR ROCK SPOIL AND/OR BORROW AREAS. §102.4(5)(XIV).

ADDITIONAL NOTES FOR BUCKS COUNTY PROJECTS:

1. STOCKPILE HEIGHTS MUST NOT EXCEED 35 FEET; STOCKPILE SLOPES MUST NOT EXCEED 2:1.
2. THE OPERATOR/RESPONSIBLE PERSON (O/RP) ON SITE SHALL ASSURE THAT THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IS PROPERLY AND COMPLETELY IMPLEMENTED.
3. IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE O/RP SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES (BMPS) TO ELIMINATE THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION.
4. THE O/RP SHALL ASSURE THAT AN EROSION AND SEDIMENT CONTROL PLAN HAS BEEN PREPARED AND APPROVED BY THE BUCKS COUNTY CONSERVATION DISTRICT AND IS BEING IMPLEMENTED AND MAINTAINED FOR ALL SOILS AND/OR ROCK SPOIL AND BORROW AREAS REGARDLESS OF THEIR LOCATIONS.
5. ALL PUMPING OF SEDIMENT-LADEN WATER SHALL BE THROUGH A SEDIMENT CONTROL BMP SUCH AS A PUMPED WATER FILTER BAG DISCHARGING OVER AN UNDISTURBED AREA.
6. A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN MUST BE AVAILABLE ON THE PROJECT SITE AT ALL TIMES.
7. EROSION AND SEDIMENT BMPS MUST BE CONSTRUCTED, STABILIZED AND FUNCTIONAL BEFORE SITE DISTURBANCE BEGINS WITHIN THE TRIBUTARY AREAS OF THOSE BMPS.
8. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMP CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING THE REMOVAL OF THE BMPS MUST BE STABILIZED IMMEDIATELY.
9. AT LEAST SEVEN (7) DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITY, THE O/RP SHALL INVITE ALL CONTRACTORS INVOLVED IN THAT ACTIVITY, THE LANDOWNER, ALL APPROPRIATE MUNICIPAL OFFICIALS, THE EROSION AND SEDIMENT CONTROL PLAN DESIGNER AND THE BUCKS COUNTY CONSERVATION DISTRICT TO A PRE-CONSTRUCTION MEETING. ALSO, AT LEAST THREE (3) DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITY, ALL CONTRACTORS INVOLVED IN THAT ACTIVITY SHALL NOTIFY THE PENNSYLVANIA ONE-CALL SYSTEM INC. AT 1-800-242-1776 TO DETERMINE ANY UNDERGROUND UTILITIES LOCATIONS.
10. IMMEDIATELY AFTER EARTH DISTURBANCE ACTIVITY CEASES, THE O/RP SHALL STABILIZE ANY AREAS DISTURBED BY THE ACTIVITY. DURING NON-GERMINATING PERIODS, MULCH MUST BE APPLIED AT SPECIFIED RATES. DISTURBED AREAS THAT ARE NOT FINISHED GRADE AND WHICH WILL BE RE-DISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH TEMPORARY VEGETATIVE STABILIZATION SPECIFICATIONS.
11. DISTURBED AREAS THAT ARE AT A FINISHED GRADE OR WHICH WILL NOT BE RE-DISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH PERMANENT VEGETATIVE STABILIZATION SPECIFICATIONS.
12. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM UNIFORM 70% VEGETATIVE OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS.
13. UPON THE INSTALLATION OF TEMPORARY SEDIMENT BASIN RISER(S), A QUALIFIED SITE REPRESENTATIVE SHALL CONDUCT AN IMMEDIATE INSPECTION OF THE RISER(S), WHEREUPON THE BUCKS COUNTY CONSERVATION DISTRICT SHALL BE NOTIFIED IN WRITING THAT THE RISER IS SEALED (WATERTIGHT).

3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20				
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20				
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19				
REV	DESCRIPTION	CHK	DATE	APP	DATE				
REVISION									

DRAWN BY	INTL	DATE
DESIGNED BY	RY	05/18/20
CHECKED BY	AH	05/18/20
APPROVED BY	SMM	05/18/20
JOB NO.	18-00672-006	
PLOT SCALE	N/A	
MODEL ID		



Johnson, Mirmiran & Thompson  
1600 Market Street, Suite 520  
Philadelphia, PA 19103  
T: 267-256-0300

EROSION & SEDIMENT CONTROL PLAN  
GENERAL NOTES  
SHEET 2 OF 7

SCALE N/A	DRAWING NUMBER ES-2	REV
--------------	------------------------	-----



DATE: \_\_\_\_\_



- CLEAN FILL AND SITE CONTAMINATION:

SOIL LIMITATIONS			SOIL LIMITATIONS															
SYMBOL	SOIL NAME	SLOPE (%)	CUTBANKS CAVE	CORROSIVE TO CONCRETE/STEEL	DROUGHTY	EASILY ERODIBLE	FLOODING	DEPTH TO SATURATED ZONE/SEASONAL HIGH WATER TABLE	HYDRIC/HYDRIC INCLUSIONS	LOW STRENGTH/ LANDSLIDE PRONE	SLOW PERCOLATION	PIPING	POOR SOURCE OF TOPSOIL	FROST ACTION	SHRINK - SWELL	POTENTIAL SINKHOLE	PONDING	WETNESS
AmB	AMWELL SILT LOAM	3-8%	X	C\S		X			X	X	X	X		X	X			X
Bo	BOWMANVILLE-KNAUERS SILT LOAMS		X	C\S			X	X	X	X	X	X	X	X	X		X	X
ByB2	BUTLERTOWN SILT LOAM	3-8%	X	C\S		X		X	X	X	X	X		X				
Gb	GIBRALTAR SILT LOAM		X	C\S					X	X		X						
GeB	GLENELG CHANNERY LOAM	3-8%	X	S		X				X				X				
Ha	HATBORO SILT LOAM		X	C\S			X	X	X	X	X	X	X	X	X		X	X
MaC	MANOR LOAM	8-15%	X	C\S		X				X		X	X	X				
O+a	OTHELLO SILT LOAMS	0-2%	X	C\S				X	X	X	X	X		X	X		X	X
PeB	PENN SILT LOAM	3-8%	X	C\S		X				X		X		X				
PeC	PENN SILT LOAM	8-15%	X	C\S		X			X	X		X		X				
PeD	PENN SILT LOAM	15-25%	X	C\S		X				X		X	X	X				
ReA	READINGTON SILT LOAM	0-3%	X	C\S				X	X	X	X			X				
ReB	READINGTON SILT LOAM	3-8%	X	C\S		X		X		X	X			X				
Rt	ROWLAND SILT LOAM, TERRACE		X	C\S			X		X	X	X	X						
UdB	UDORTHTENTS, SHALE AND SANDSTONE		X	C\S	X	X			X	X		X		X				
Up	URBAN LAND																	
UrB	URBAN LAND	0-8%																
UrxB	URBAN LAND-PENN COMPLEXE	0-8%	X		X	X			X	X				X				
We	WEHADKEE SILT LOAM		X	S			X	X		X	X	X	X	X	X			X

LOW PH: FOR SOILS WITH PH VALUES LOWER THAN 5.5, ADJUST PH BY APPLYING LIME AT RATES DETERMINED BY SOILS TESTING IN COMBINATION WITH SELECTING AND PLANTING VEGETATIVE SPECIES TOLERANT OF ACIDIC CONDITIONS.

LOW FERTILITY: INCORPORATE ADDITIONAL SOIL NUTRIENTS AT RATES DETERMINED BY SOIL TESTING IN COMBINATION WITH SELECTING AND PLANTING VEGETATIVE SPECIES TOLERANT OF LOW FERTILITY CONDITIONS.

DRY OR DROUGHTY SOILS: SELECT VEGETATIVE SPECIES TOLERANT OF DRY CONDITIONS.

HIGH WATER TABEL OR WET/HYDRIC SOILS PRONE TO FLOODING: SELECT VEGETATIVE SPECIES TOLERANT OF WET CONDITIONS. IF BUILDINGS ARE LOCATED IN SAID SOILS PROVIDE SUMP PUMPS WITH BACK FLOW PREVENTION DEVICES IN BASEMENTS. IF HIGH WATER IS ENCOUNTERED DURING CONSTRUCTION, CONTRACTOR SHALL UTILIZE PUMP WATER FILTRATION METHODS (I.E. DIRT BAG). FOR BASIN CONSTRUCTION IN AREAS OF WET SOILS, PREFERABLY RELOCATE STORMWATER AND SEDIMENT BASINS AND FACILITIES IN SOILS MORE CONDUCTIVE TO SUCH FACILITIES. IF FACILITIES CAN NOT BE RELOCATED, PROVIDE PUMP WATER SEDIMENT REMOVAL FACILITIES FOR BASIN CONSTRUCTION, LIMIT RESERVOIR DEPTHS, AND LIMIT CLEAN OUT ELEVATIONS.

ERODIBLE SOILS TYPES: FOR SOILS WITH ERODIBILITY VALUES HIGHER THAN 0.36, CONTRACTOR SHOULD INCORPORATE SOME OR ALL OF THE FOLLOWING STABILIZATION TECHNIQUES. IN PROPOSED CHANNELS, PROVIDE TEMPORARY LININGS UNTIL GRASS IS ESTABLISHED, PROVIDE PERMANENT GRASS REINFORCED LININGS THROUGH THE INSTALLATION OF SOD OR SELECT PERMANENT LININGS OTHER THAN GRASSES. DECREASE CHANNEL GRADES AND INCREASE CHANNEL WIDTHS TO HELP REDUCE EROSION.




SOILS PRONE TO INSTABILITY PIPING AND SEEPING: IF STORMWATER OR SEDIMENT BASIN/TRAPS CAN NOT BE RELOCATED TO OTHER SOILS TYPES. LIMIT EMBANKMENT SLOPE STEEPNESS, PROVIDE CLAY EMBANKMENT CORES AND IMPORT OTHER SOILS FOR CONSTRUCTION OF EMBANKMENT FACILITIES AS NECESSARY.

SOILS UNSUITABLE FOR WINTER GRADING, PRONE TO FROST ACTION, OR DIFFICULT TO COMPACT: GRADING DURING PERIODS PRONE TO FROST SHOULD BE LIMITED. CONSTRUCTION OF STRUCTURAL EMBANKMENT SHOULD BE PERFORMED DURING THE PERIOD OF MAY TO OCTOBER IF FACILITIES CAN NOT BE RELOCATED TO AN AREA WITH MORE CONDUCTIVE SOILS.

**SOILS SUSCEPTIBLE TO SINKHOLE AND SOLUTION CHANNEL/CHAMBER FORMATION:** LOCATE SEDIMENT BASINS, TRAPS AND STORMWATER MANAGEMENT DETENTION, RETENTION AND INFILTRATION FACILITIES IN AREAS DESIGNATED WITH SOILS MORE SUITABLE FOR SAID FACILITIES. IF THE FACILITIES CANNOT BE RELOCATED TO A MORE SUITABLE AREA, STANDING WATER DEPTHS AND RETENTION TIMES SHOULD BE LIMITED. IMPERMEABLE RESERVOIR LININGS SHOULD BE UTILIZED FOR WATER RETENTION FACILITIES, AND/OR STORMWATER DETENTION FACILITIES WITH EXTENSIVE HOLDING TIMES.

## GEOLOGIC FORMATIONS

THERE ARE NO KNOWN GEOLOGIC FORMATIONS OR SOIL CONDITIONS IDENTIFIED AT THE SITE THAT HAVE A POTENTIAL TO CAUSE POLLUTION DURING CONSTRUCTION.

	 ADELPHI GATEWAY	 <i>Shiny M. Mathew</i>	DATE: _____							DRAWN BY	INTL	DATE	 Johnson, Mirmiran & Thompson 1600 Market Street, Suite 520 Philadelphia, PA 19103 T: 267-256-0300	EROSION & SEDIMENT CONTROL PLAN GENERAL NOTES SHEET 3 OF 7				
											DESIGNED BY	RY					05/18/20	
											CHECKED BY	AH					05/18/20	
				3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20	APPROVED BY	SMM	05/18/20						
				2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20	JOB NO.	18-00672-006							
				1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19	PLOT SCALE	N/A							
REV	DESCRIPTION	CHK	DATE	APP	DATE	MODEL ID						SCALE N/A	DRAWING NUMBER ES-3	REV				
REVISION																		



DATE PRINTED: 5/18/2020 6:46:57 PM  
C:\2019\1006722-005-11\GENERAL\EROSION & SEDIMENT CONTROL\17-WATER\_RESOURCES\03-PLANS\ADELPHIA\_SITES\ADL\_GENERAL\_NOTES.DWG

MARCUS HOOK COMPRESSOR STATION E&S CONSTRUCTION SEQUENCE

1. AT LEAST SEVEN (7) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, INCLUDING CLEARING AND GRUBBING, THE OWNER AND/OR CONTRACTOR SHALL NOTIFY A REPRESENTATIVE FROM THE RESPECTIVE LOCAL CONSERVATION DISTRICTS AND REGIONAL OFFICE OF THE PADEP.
2. AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 1-800-242-1776.
3. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WHERE VEHICLES WILL ENTER CONSTRUCTION AREAS FROM PUBLIC ROADS AT THE DIRECTION OF THE ENVIRONMENTAL INSPECTOR (EI) BASED ON SITE CONDITIONS AND CLEARING ACCESS NEEDS.
4. INSTALL COMPOST FILTER SOCK, COMPOST FILTER SOCK TRAP, SEDIMENT BARRIERS, OR OTHER COUNTY CONSERVATION DISTRICT APPROVED SEDIMENT BARRIERS/BMPS PRIOR TO CLEARING AN AREA. ENSURE COMPOST FILTER SOCK TRAP IS INSTALLED TO PROTECT THE OUTLET STRUCTURE TOP OF GRATE.
5. INSTALL AND MAINTAIN PROPER E&S BMPS DURING CONSTRUCTION.
6. COMPLETE SITE GRADING, INSTALL PROPOSED DRAINAGE AND STABILIZE THE SOIL WITHIN THE LIMIT OF DISTURBANCE.
7. CONSTRUCT BUILDING, IMPERVIOUS PATHWAY AND PROPOSED SITE FEATURES OUTLINED ON THE DESIGN PLANS.
8. INSTALL THE MRC BMP DURING FINAL PHASES OF SITE CONSTRUCTION TO PREVENT SEDIMENTATION AND/OR DAMAGE FROM CONSTRUCTION ACTIVITY. AFTER INSTALLATION, PREVENT SEDIMENT-LADEN WATER FROM ENTERING VIA OVERLAND, INLETS, AND PIPES. DO NOT FINALIZE THE BMP EXCAVATION AND CONSTRUCTION UNTIL THE DRAINAGE AREA IS FULLY STABILIZED.
9. ACCUMULATED SEDIMENT SHALL BE REMOVED AND DISTURBED AREAS SHALL BE STABILIZED INSIDE THE BASIN BEFORE CONVERSION TO THE MRC BMP. EXCAVATE THE MRC BMP BOTTOM TO AN UNCOMPACTED SUBGRADE FREE FROM ROCKS AND DEBRIS. DO NOT COMPACT THE SUBGRADE. INSTALL OUTLET CONTROL STRUCTURES, UNDERDRAIN PIPING WITH AGGREGATE ENVELOPE AND CLEANOUTS.
10. PLACE GEOTEXTILE, IMPERVIOUS LINER AND AGGREGATE IMMEDIATELY AFTER APPROVAL OF SUBGRADE PREPARATION TO PREVENT ACCUMULATION OF DEBRIS OR SEDIMENT. PREVENT RUNOFF AND SEDIMENT FROM ENTERING THE STORAGE BED.
11. PLACE SOIL MEDIA GENTLY. DO NOT COMPACT SOIL MEDIA. THE PLACEMENT OF SOIL MEDIA SHOULD BE DONE FROM OUTSIDE THE BMP FOOTPRINT TO AVOID COMPACTION BY CONSTRUCTION EQUIPMENT. EQUIPMENT SHOULD NEVER DRIVE OVER PLACED SOIL MEDIA.
12. PRESOAK THE PLANTING SOIL PRIOR TO PLANTING VEGETATION TO AID IN SETTLEMENT. COMPLETE FINAL GRADING TO ACHIEVE PROPOSED BASIN DESIGN ELEVATIONS, LEAVING SPACE FOR TOPSOIL AS NEEDED.
13. SEED AND STABILIZE DISTURBED AREA, VEGETATE WITH NATIVE PLANTINGS.
14. MAINTAIN E&S BMPS UNTIL THE SITE IS FULLY STABILIZED.

TRANSCO METER STATION E&S CONSTRUCTION SEQUENCE

1. AT LEAST SEVEN (7) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, INCLUDING CLEARING AND GRUBBING, THE OWNER AND/OR CONTRACTOR SHALL NOTIFY A REPRESENTATIVE FROM THE RESPECTIVE LOCAL CONSERVATION DISTRICTS AND REGIONAL OFFICE OF THE PADEP.
2. AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 1-800-242-1776.
3. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WHERE VEHICLES WILL ENTER CONSTRUCTION AREAS FROM PUBLIC ROADS AT THE DIRECTION OF THE ENVIRONMENTAL INSPECTOR (EI) BASED ON SITE CONDITIONS AND CLEARING ACCESS NEEDS.
4. INSTALL COMPOST FILTER SOCK, SEDIMENT BARRIERS, OR OTHER COUNTY CONSERVATION DISTRICT APPROVED SEDIMENT BARRIERS/BMPS PRIOR TO CLEARING AN AREA.
5. PROTECT SUBSURFACE INFILTRATION BED AREA FROM COMPACTION PRIOR TO INSTALLATION.
6. AREAS FOR PROPOSED STORMTANK SYSTEM SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE DURING CONSTRUCTION.
7. PROVIDE E&S PROPOSED ON THE SITE SO THAT THE CONSTRUCTION RUNOFF IS DIRECTED AWAY FROM THE STORMTANK SYSTEM.
8. COMPLETE SITE GRADING AND STABILIZE THE SOIL WITHIN THE LIMIT OF THE DISTURBANCE, DO NOT FINALIZE THE STORMTANK'S SYSTEM'S EXCAVATION AND CONSTRUCTION UNTIL THE DRAINAGE AREA IS FULLY STABILIZED.
9. EXCAVATE TO THE PROPOSED INVERT DEPTHS. MANUALLY GRADE AND SCARIFY THE EXISTING SOIL SURFACE. THE BOTTOM OF THE SYSTEM SHALL BE AT LEVEL GRADE. DO NOT COMPACT IN-SITU SOILS.
10. PLACE GEOTEXTILE AND AGGREGATE TO PREVENT ACCUMULATION OF DEBRIS OR SEDIMENT. PREVENT RUNOFF AND SEDIMENT FROM ENTERING THE STORAGE BED.
11. INSTALL STORMTANK MODULES BY HAND, AS INDICATED ON SHOP DRAWINGS. TAKE CARE TO AVOID DAMAGE TO GEOTEXTILE.
12. UPON COMPLETION OF MODULE INSTALLATION, WRAP THE MODULE IN GEOTEXTILE FABRIC. PLACE STONE AGGREGATE ON TOP OF THE GEOTEXTILE. INSPECT ALL GEOTEXTILE, ENSURING THAT NO DAMAGE EXISTS WHICH WILL ALLOW SEDIMENT INTO THE SYSTEM.

13. COMPLETE SURFACE GRADING ABOVE THE STORMTANK SYSTEM, USING SUITABLE EQUIPMENT TO AVOID EXCESS COMPACTION.
10. COMPLETE GRADING AT THE SOIL AMENDMENT AND RESTORATION AREA AS INDICATED ON THE CONTRACT DRAWINGS. PLACE MIXTURE PER THE SCHEDULE IN THE CONTRACT DRAWINGS.
11. INSTALL THE JELLYFISH MEMBRANE FILTRATION SYSTEM, AS INDICATED ON THE SHOP DRAWINGS AND SPECIFICATIONS FROM CONTECH.
12. INSTALL LEVEL SPREADER, AS INDICATED ON CONTRACT DRAWINGS..
13. MAINTAIN E&S BMPS UNTIL THE SITE IS FULLY STABILIZED.

MAIN LINE VALVE 1 (BALTIMORE) E&S CONSTRUCTION SEQUENCE

1. AT LEAST SEVEN (7) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, INCLUDING CLEARING AND GRUBBING, THE OWNER AND/OR CONTRACTOR SHALL NOTIFY A REPRESENTATIVE FROM THE RESPECTIVE LOCAL CONSERVATION DISTRICTS AND REGIONAL OFFICE OF THE PADEP.
2. AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 1-800-242-1776.
3. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WHERE VEHICLES WILL ENTER CONSTRUCTION.
4. AREAS FROM PUBLIC ROADS AT THE DIRECTION OF THE ENVIRONMENTAL INSPECTOR (EI) BASED ON SITE CONDITIONS AND CLEARING ACCESS NEEDS.
5. STAKE OUT THE LIMIT OF DISTURBANCE. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
6. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
7. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
8. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
9. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
10. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
11. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

CHESTER CREEK BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES AND WETLANDS. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
4. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
5. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
6. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
7. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

PAOLI PIKE BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES, WETLANDS AND RIPARIAN BUFFERS. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AND COMPOST SOCK WASHOUT AS SHOWN ON THE PLANS AND DETAILS.
4. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
5. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
6. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.

7. REMOVE WOOD MATTING FOR WETLANDS. ALL DISTURBED AREAS WITHIN THE WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.
8. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

MAIN LINE VALVE 2 (PHOENIXVILLE) E&S CONSTRUCTION SEQUENCE


1. STAKE OUT THE LIMIT OF DISTURBANCE. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
4. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
5. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
6. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
7. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

FRENCH CREEK BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL WOOD MATTING TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
3. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
4. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
5. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
6. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
7. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
8. REMOVE WOOD MATTING. ALL DISTURBED AREAS WITHIN THE WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.
9. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

CROMBY BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL WOOD MATTING TO PROVIDE INGRESS/ENGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
4. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AND COMPOST SOCK WASHOUT AS SHOWN ON THE PLANS AND DETAILS.
5. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
6. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
7. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
8. REMOVE WOOD MATTING. ALL DISTURBED AREAS WITHIN THE WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.
9. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.



DATE: \_\_\_\_\_

REV	DESCRIPTION	CHK	DATE	APP	DATE
3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19
REVISION					

DRAWN BY	INTL	DATE
DESIGNED BY	RY	05/18/20
CHECKED BY	AH	05/18/20
APPROVED BY	SMM	05/18/20
JOB NO.	18-00672-006	
PLOT SCALE	N/A	
MODEL ID		



Johnson, Mirmiran & Thompson  
1600 Market Street, Suite 520  
Philadelphia, PA 19103  
T: 267-256-0300

EROSION & SEDIMENT CONTROL PLAN  
GENERAL NOTES  
SHEET 4 OF 7

SCALE	DRAWING NUMBER	REV
N/A	ES-4	



## SCHUYLKILL RIVER BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES AND WETLANDS. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHOULD BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL WOOD MATTING AND TEMPORARY CROSSINGS FOR WETLANDS TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
3. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE.
4. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
5. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
6. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS. REMOVE FENCE AS SHOWN ON THE PLANS.
7. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
8. REMOVE WOOD MATTING AND TEMPORARY CROSSINGS FOR WETLANDS. ALL DISTURBED AREAS WITHIN WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.
9. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

PERKIOMEN CREEK BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WETLANDS. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL WOOD MATTING AND TEMPORARY CROSSINGS FOR WETLANDS TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
4. INSTALL TEMPORARY STREAM CROSSING AS SHOWN ON THE PLANS.
5. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
6. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
7. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS. REMOVE FENCE AS SHOWN ON THE PLANS.
8. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
9. REMOVE WOOD MATTING AND TEMPORARY CROSSINGS FOR WETLANDS. ALL DISTURBED AREAS WITHIN THE WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.
10. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

## SKIPPACK PIKE VALVE TAP E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL WOOD MATTING TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
4. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AND INLET PROTECTION ON EXISTING INLETS AS SHOWN ON THE PLANS AND DETAILS.
5. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
6. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS.
7. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
8. REMOVE WOOD MATTING. ALL DISTURBED AREAS WITHIN THE WETLANDS MUST BE STABILIZED AND RESTORED TO EXISTING CONDITIONS.


9. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

## EAST PERKIOMEN BLOWDOWN E&S CONSTRUCTION SEQUENCE

1. STAKE OUT THE LIMIT OF DISTURBANCE AND CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WETLANDS. THE AREA TO BE USED FOR THE INSTALLATION OF PIPELINE AND VALVES SHALL BE CLEARLY MARKED BEFORE ANY SITE WORK BEGINS TO AVOID SOIL DISTURBANCE AND COMPACTION DURING CONSTRUCTION.
2. INSTALL THE ROCK CONSTRUCTION ENTRANCES AS SHOWN ON THE PLANS AND AS NECESSARY TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE.
3. INSTALL ALL E&S CONTROL DEVICES SUCH AS: COMPOST FILTER SOCKS AS SHOWN ON THE PLANS AND DETAILS.
4. PRESERVE EXISTING TREES TO REMAIN. INSTALL TREE PROTECTION FENCE AS SHOWN ON THE PLANS AND DETAILS.
5. PERFORM CLEARING AND GRUBBING AS NEEDED FOR THE PROJECT. LIMIT CLEARING AND GRUBBING TO THE AREAS OF THE PROJECT THAT ARE BEING CONSTRUCTED.
6. CONSTRUCT PROPOSED MECHANICAL PIPING AND VALVES AS SHOWN ON THE PLANS. REMOVE FENCE AS SHOWN ON THE PLANS.
7. REMOVE ALL EROSION AND SEDIMENT CONTROL DEVICES UPON COMPLETION AND STABILIZATION OF WORK AREA.
8. CONTRACTOR SHALL ENSURE THAT ALL GRADING IS RESTORED TO EXISTING CONDITIONS. CONTRACTOR SHALL MATCH EXISTING CONTOURS AND MAINTAIN DRAINAGE FEATURES AND TOPOGRAPHY PER SITE CONDITIONS. STABILIZE DISTURBED AREAS IMMEDIATELY PER THE SITE RESTORATION SCHEDULE ON SHEET ES-6. DECOMPACT SUBGRADE OF DISTURBED AREAS TO A DEPTH OF 12 INCHES.

## QUAKERTOWN COMPRESSOR STATION (UNDERGROUND STORAGE CHAMBER) E&S CONSTRUCTION SEQUENCE

1. AT LEAST SEVEN (7) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, INCLUDING CLEARING AND GRUBBING, THE OWNER AND/OR CONTRACTOR SHALL NOTIFY A REPRESENTATIVE FROM THE RESPECTIVE LOCAL CONSERVATION DISTRICTS AND REGIONAL OFFICE OF THE PADEP.
2. AT LEAST THREE (3) DAYS PRIOR TO STARTING ANY EARTH DISTURBANCE ACTIVITIES, THE CONTRACTOR SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 1-800-242-1776.
3. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WITH WASH RACK WHERE VEHICLES WILL ENTER CONSTRUCTION AREAS FROM PUBLIC ROADS AT THE DIRECTION OF THE ENVIRONMENTAL INSPECTOR (EI) BASED ON SITE CONDITIONS AND CLEARING ACCESS NEEDS.
4. INSTALL WOOD MATTING AND PROTECTIVE FENCE TO PROVIDE INGRESS/EGRESS TO THE LIMIT OF DISTURBANCE. WHENEVER POSSIBLE, WORK SHOULD BE SCHEDULED FOR LOW FLOW SEASONS.
5. INSTALL COMPOST FILTER SOCK, SEDIMENT BARRIERS, OR OTHER COUNTY CONSERVATION DISTRICT APPROVED SEDIMENT BARRIERS/BMPS PRIOR TO CLEARING AN AREA. CONTRACTOR TO UTILIZE ABACT E&S BMP TECHNOLOGIES TO MINIMIZE SEDIMENT IMPAIRMENT TO SILTATION IMPAIRED WATERS.
6. INSTALL THE MRC BMP DURING FINAL PHASES OF SITE CONSTRUCTION TO PREVENT SEDIMENTATION AND/OR DAMAGE FROM CONSTRUCTION ACTIVITY. AFTER INSTALLATION, PREVENT SEDIMENT-LADEN WATER FROM ENTERING VIA OVERLAND, INLETS, AND PIPES.
7. INSTALL AND MAINTAIN PROPER E&S BMPS DURING CONSTRUCTION. PROVIDE E&S PROPOSED ON THE SITE SO THAT THE CONSTRUCTION RUNOFF IS DIRECTED AWAY FROM THE STORMTANK SYSTEM.
8. COMPLETE SITE GRADING AND STABILIZE THE SOIL WITHIN THE LIMIT OF DISTURBANCE. DO NOT FINALIZE THE BMP EXCAVATION AND CONSTRUCTION UNTIL THE DRAINAGE AREA IS FULLY STABILIZED.
9. INSTALL THE JELLYFISH MEMBRANE FILTRATION SYSTEM, AS INDICATED ON THE SHOP DRAWINGS AND SPECIFICATIONS FROM CONTECH.
10. EXCAVATE TO THE PROPOSED INVERT DEPTHS. MANUALLY GRADE AND SCARIFY THE EXISTING SOIL SURFACE. THE BOTTOM OF THE SYSTEM SHALL BE AT LEVEL GRADE. DO NOT COMPACT IN-SITU SOILS.
11. PLACE GEOTEXTILE AND AGGREGATE TO PREVENT ACCUMULATION OF DEBRIS OR SEDIMENT. PREVENT RUNOFF AND SEDIMENT FROM ENTERING THE STORAGE BED.
12. INSTALL STORMTANK MODULES BY HAND, AS INDICATED ON SHOP DRAWINGS. TAKE CARE TO AVOID DAMAGE TO GEOTEXTILE.
13. UPON COMPLETION OF MODULE INSTALLATION, WRAP THE MODULE IN GEOTEXTILE FABRIC. PLACE STONE AGGREGATE ON TOP OF THE GEOTEXTILE. INSPECT ALL GEOTEXTILE, ENSURING THAT NO DAMAGE EXISTS WHICH WILL ALLOW SEDIMENT INTO THE SYSTEM.
14. COMPLETE SURFACE GRADING ABOVE THE STORMTANK SYSTEM, USING SUITABLE EQUIPMENT TO AVOID EXCESS COMPACTION.
15. MAINTAIN E&S BMPS UNTIL THE SITE IS FULLY STABILIZED.

						DRAWN BY	INTL	DATE	 Johnson, Mirmiran & Thompson 1600 Market Street, Suite 520 Philadelphia, PA 19103 T: 267-256-0300	EROSION & SEDIMENT CONTROL PLAN GENERAL NOTES SHEET 5 OF 7		
						DESIGNED BY	RY	05/18/20				
						CHECKED BY	AH	05/18/20				
						APPROVED BY	SMM	05/18/20				
						JOB NO.	18-00672-006					
3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20							
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20							
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19							
REV	DESCRIPTION	CHK	DATE	APP	DATE	PLOT SCALE	N/A					
REVISION						MODEL ID						



SITE RESTORATION SCHEDULE

GENERAL:

1. AFTER FINAL GRADE IS ESTABLISHED, INSTALL/IMPLEMENT APPROPRIATE BMPS TO ALL DISTURBED AREAS INCLUDING, BUT NOT LIMITED TO: SURFACE ROUGHNING/SCARIFICATION, PERMANENT SEEDING, AND MULCHING. SEED AND SOIL AMENDMENTS SHALL BE APPLIED AS DEFINED WITHIN THIS PLAN. WHERE REQUIRED AND AFTER SEEDING AND SOIL AMENDMENTS, INSTALL EROSION CONTROL BLANKET/FABRIC. EROSION CONTROL BLANKET/FABRIC SHALL BE APPLIED WITHIN 100 FEET OF STREAM BANKS IN HQ WATERSHEDS (UNLESS LOCATED WITHIN A WETLAND) AND ON SLOPES WHICH ARE 3H:1V OR STEEPER, AS DEPICTED ON THE PLANS. REMOVE TEMPORARY CROSSINGS OF STREAMS AND WETLANDS ONCE EQUIPMENT ACCESS ACROSS ASSOCIATED FEATURE IS NO LONGER NECESSARY.
2. THE OWNER WILL CONTINUE TO CONDUCT INSPECTIONS UNTIL THE PROJECT AREA HAS REACHED PERMANENT STABILIZATION. PERMANENT STABILIZATION IS DEFINED AS A MINIMUM UNIFORM PERENNIAL 70% VEGETATIVE COVER OR OTHER NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED EROSION. CUT AND FILL SLOPES SHALL BE CAPABLE OF RESISTING FAILURE DUE TO SLUMPING, SLIDING, OR OTHER MOVEMENTS. TEMPORARY E&S BMPS MAY BE REMOVED AFTER THE ENTIRE DISTURBED AREA TRIBUTARY TO EACH BMP REACHES PERMANENT STABILIZATION. REMOVE ALL REMAINING TEMPORARY CROSSINGS OF STREAMS AND WETLANDS. IMMEDIATELY STABILIZE ANY DISTURBANCES ASSOCIATED WITH THE REMOVAL OF THE BMPS.
3. ALL DISTURBED AREAS CONTAINING EXISTING GRAVEL COVER MUST BE REPLACED AND REFRESHED IN KIND WITH THE PLACEMENT OF GEOTECH FABRIC, 4" DENSE GRADE BASE TOPPED WITH 2 INCHES OF #57 STONE. SEE - ADELPHIA GATEWAY, LLC, 18" MAINLINE VALVES FOR CHESTER, DELAWARE, AND MONTGOMERY COUNTIES PREPARED BY HGA, LLC.
4. ALL DISTURBED AREAS CONTAINING EXISTING VEGETATIVE COVER MUST BE RESTORED WITH PERMANENT SEEDING. REFER TO PERMANENT SEED SCHEDULE AND TABLES.
5. ALL DISTURBED AREAS SHALL BE DECOMPACTED TO SUBGRADE TO A DEPTH OF 12 INCHES.
6. SITE RESTORATION IS A CRITICAL STAGE AND IS TO BE WITNESSED AND CERTIFIED BY A LICENSED PROFESSIONAL DURING CONSTRUCTION. THIS WILL BE A REQUIREMENT OF THE NOTICE OF TERMINATION (NOT).

PERMANENT SEEDING

- SITE PREPARATION AND ESTABLISHMENT OF PERMANENT VEGETATION SHALL BE CONDUCTED AS FOLLOWS:
1. INSTALL ANY NECESSARY SURFACE WATER CONTROL MEASURES.
2. IN LOCATIONS WHERE WOOD MATS ARE REMOVED, AERATE THE SOIL TO DECOMPACT TOP 6" OF GROUND. IF EXISTING VEGETATION HAS BEEN KILLED DUE TO MATTING, SCARIFY AND SEED ACCORDING TO STEPS BELOW.
3. GRADED AREAS SHOULD BE SCARIFIED OR OTHERWISE LOOSENEED TO A DEPTH OF 3-5 INCHES TO PERMIT BONDING OF TOPSOIL. DISTRIBUTE TOPSOIL THROUGHOUT DISTURBED AREAS TO A DEPTH OF 4-6 INCHES. SPREADING SHOULD BE DONE IN SUCH A MANNER THAT SODDING OR SEEDING CAN PROCEED WITH MINIMUM TILLAGE.
4. HYDROSEED OR FOLLOW STEPS 3 THROUGH 6 BELOW.
5. PERFORM AGRICULTURAL OPERATIONS AT RIGHT ANGLES TO SLOPES.
6. AGRICULTURAL LIME APPLICATION RATES CAN BE DETERMINED BY FIELD PH TESTING. TESTING MAY BE PERFORMED AT A RATE OF 1 TEST PER ACRE (MIN.). IN THE ABSENCE OF TESTING, APPLY AT 6 TONS/ACRE.
7. APPLY DRY 10-20-20 FORMULATION OF FERTILIZER AT THE RATE OF 1,000 LB/ACRE OR AT A RATE DETERMINED BY FIELD TESTING.
8. WORK LIME AND FERTILIZER INTO THE SOIL TO A DEPTH OF 4 INCHES USING APPROPRIATE EQUIPMENT.
9. SEED MIXTURE - SEE LINE LIST FOR LANDOWNER REQUIREMENT AND PROJECT RESTORATION PLAN. IN ABSENCE OF A SPECIFIED MIXTURE, SEED MIXTURE SHALL BE IN ACCORDANCE WITH THE SEEDING TABLE PROVIDED; OR IN ACCORDANCE WITH TABLE 11.4 AND TABLE 11.5 OF THE DEP EROSION AND SEDIMENT POLLUTION CONTROL PROGRAM MANUAL (TECHNICAL GUIDANCE NO. 363-2134-008) AS APPROVED BY THE OWNER.
10. IF NOT HYDROSEEDING. APPLY MULCH.

TEMPORARY SEEDING

EXCLUDING AREAS OF ACTIVE CONSTRUCTION, TEMPORARY VEGETATIVE COVER SHALL BE ESTABLISHED IN DISTURBED AREAS WHERE THE SOIL WILL BE EXPOSED FOR A PERIOD GREATER THAN FOUR (4) DAYS. SEED MIXTURE FOR TEMPORARY VEGETATION SHALL CONSIST OF 100% ANNUAL RYEGRASS. SEED SHALL BE APPLIED AT THE RATE OF 40 LB/ACRE OR AS RECOMMENDED BY A LOCAL RECOGNIZED SEED SUPPLIER AS APPROVED BY THE OWNER. PRIOR TO SEEDING, APPLY 1 TON OF AGRICULTURAL GRADE LIMESTONE PER ACRE PLUS 10-10-10 FERTILIZER AT THE RATE OF 500 LB/ACRE (UNLESS APPLICATION RATES HAVE BEEN DETERMINED OTHERWISE BY FIELD PH TESTING) AND WORK INTO SOIL.

- SOIL AMENDMENT AND RESTORATION
- AMENDED SOIL IS TO CONSIST OF SANDY LOAM OR LOAMY SAND. SOIL IS TO MEET THE FOLLOWING REQUIREMENTS:
- NO LESS THAN 72% AND NO MORE THAN 85% SAND
  - NO GREATER THAN 10% CLAY CONSIDERING ONLY THE MINERAL FRACTION OF THE SOIL.
  - PH RANGE: 5.2 TO 7.5
  - SOLUBLE SALTS: 500 PPM MAXIMUM
  - ORGANIC MATTER: 5-20%
  - PHOSPHOROUS: SOIL P-INDEX BETWEEN 15 - 40
  - SOIL ADDED TO MEET TEXTURAL CLASS IS TO BE CLEAN AND MEET AASHTO M-6 OR ASTM C-33 WITH A GRAIN SIZE OF 0.02 - 0.04 INCHES.
  - SUPPLY SOIL MIXES CERTIFIED BY A QUALIFIED LABORATORY. PERFORM 1 TEST PER 100 CY YDS OF SOIL.

PRIOR TO PLACEMENT, UNIFORMLY MIX TOPSOIL, COMPOST, AND SAND. PLACE MIXTURE IN SOILS AMENDMENT AND RESTORATION AREA, AS INDICATED ON CONTRACT DRAWINGS. LIGHTLY TAMP SOIL WITH BACKHOE BUCKET OR BY HAND. DO NOT RUN HEAVY EQUIPMENT OVER BIORETENTION MIX AREAS AFTER PLACEMENT.

PERMANENT SEEDING TABLE (NON-LAWN AREAS)

SCIENTIFIC NAME	COMMON NAME	REQUIRED VARIETIES	MINIMUM PURITY (%)	MINIMUM GERMINATION (%)	SEED RATE (LB/1000 SF)	SEEDING RATE (LB/ACRE)
LOLIUM PERENNE	PERENNIAL RYEGRASS	A MIXTURE OF AT LEAST 2 FINE-LEAF, TURF-TYPE VARIETIES ADAPTED TO LOCAL CONDITIONS	98	90	0.8	35
FESTUCA RUBRA	RED FESCUE	"PENNLAWN"	98	85	0.8	35
LOTUS CORNICULATUS	BIRDSFOOT TREFOIL (BIRDSFOOT DEER-VETCH)	"VIKING", "EMPIRE", "LEO", OR "NORCEN" (PLUS 5X LEGUME INOCULATION RATE)	98	80	0.7	30

PLUS, DEPENDING ON THE SEASON AND AVAILABILITY, ALSO ADD ONE OF THE FOLLOWING "NURSE CROP" SPECIES:						
AVENA SATIVA	OATS APRIL 1 TO SEPT 1	COMMON SEED	98	85	0.7	32
SECALE CEREALE	WINTER RYE APRIL 1 TO OCTOBER 1	"AROOSTOCK"*** OR COMMON SEED	98	85	1.3	56
SECALE CEREALE	WINTER RYE OCTOBER 1 TO APRIL 1	"AROOSTOCK"*** OR COMMON SEED	98	85	2.6	112
* IF THE ABOVE SEEDING DATES CANNOT BE OBSERVED, USE ONE OF THE APPROPRIATE TEMPORARY SEEDING MIXTURE SPECIES IDENTIFIED IN TABLE 11.4 OF THE PADEP E&S MANUAL.					TOTAL:	3 TO 5 132 TO 212

\*\*\* "AROOSTOOK" VARIETY OF WINTER RYE IS RECOMMENDED FOR LATE SEEDING WHERE WINTERS ARE COLD.

IN WETLAND AREAS, EXCAVATED TOPSOIL WITH THE VEGETATIVE ROOT MASS SHALL BE CAREFULLY REMOVED AND STOCKPILED SEPARATELY FROM THE SUBSOIL. LIME AND FERTILIZER ARE NOT TO BE APPLIED TO THE BACKFILL TRENCH. ANNUAL RYEGRASS MAY BE APPLIED AT THE RATE OF 40 LB/ACRE WHERE NEEDED TO AREAS WITHOUT STANDING WATER IF TEMPORARY STABILIZATION IS REQUIRED; OTHERWISE, THE WETLAND AREAS WILL BE PERMANENTLY SEEDED IN ACCORDANCE WITH THE PROJECT RESTORATION PLAN. STRAW MULCH SHOULD BE APPLIED AT THE RATE OF 3 TONS/ACRE AND WITHOUT BINDING AGENTS.

PERMANENT SEEDING TABLE (LAWN AREAS)

SCIENTIFIC NAME	COMMON NAME	REQUIRED VARIETIES	MINIMUM PURITY (%)	MINIMUM GERMINATION (%)	SEED RATE (LB/1000 SF)	SEEDING RATE (LB/ACRE)
LOLIUM PERENNE	PYRENNIAL RYEGRASS	A MIXTURE OF AT LEAST 2 FINE-LEAF, TURF-TYPE VARIETIES ADAPTED TO LOCAL CONDITIONS	98	90	0.9	42
FESTUCA RUBRA	RED FESCUE	"PENNLAWN"	98	85	1.4	65
POA PRATENSIS	KENTUCKY BLUEGRASS MIXTURE	A COMBINATION OF IMPROVED CERTIFIED VARIETIES WITH NO ONE VARIETY EXCEEDING 50% OF THE TOTAL BLUEGRASS COMPONENT	97	80	2.3	107
* PERMANENT SEEDING (MRC BASIN AT MARCUS HOOK COMPRESSOR STATION): ERNST SEED RAIN GARDEN MIX, ERNX-180, OR APPROVED EQUAL. SEEDING RATE: 20 LB/ACRE WITH A COVER CROP OF GRAIN RYE AT 30 LB/ACRE.					TOTAL:	4.6 214

STREAM AND/OR WETLAND CROSSING NOTES

1. EQUIPMENT WORKING WITHIN OR DRIVING ACROSS WETLAND AREAS WILL REQUIRE THE USE OF WOOD MATS.
2. SEGREGATE TOPSOIL FROM THE WETLAND AREA DISTURBED BY TRENCHING, EXCEPT IN AREAS WHERE STANDING WATER IS PRESENT OR SOILS ARE SATURATED OR FROZEN.
3. TOPSOIL WILL BE STOCKPILED IN A TEMPORARY WORKSPACE OR ADDITIONAL TEMPORARY WORKSPACE DEPENDING UPON SITE SPECIFIC CONDITIONS AND AT THE DISCRETION OF THE EI.
4. LIQUID MULCH BINDERS SHALL NOT BE USED WITHIN 100 FEET OF ANY WETLAND/WATERBODY.
5. EROSION CONTROL BLANKETS WILL BE INSTALLED WITHIN 100 FEET OF HQ AND EV WATERBODIES, UNLESS WATERBODY IS LOCATED WITHIN A WETLAND, AND ON ANY SLOPE 3H:1V OR STEEPER.
6. WHERE TRAVEL LANES INTERSECT COMPOST FILTER SOCK FOR A WETLAND OR STREAM, THE COMPOST FILTER SOCKS WILL BE MOVED AT THE DISCRETION OF THE EI TO MAINTAIN E&S PROTECTION. THE COMPOST FILTER SOCKS WILL BE REPLACED AT THE END OF EACH WORK DAY. STRAW BALES WILL NOT BE USED AS A SEDIMENT BARRIER AT WETLAND OR STREAM CROSSINGS IN HQ OR EV WATERSHEDS.
7. IT IS ACCEPTABLE FOR E&S BMPS TO BE TEMPORARILY REMOVED FROM EQUIPMENT CROSSING PATHWAYS DURING PERIODS OF ACTIVE CONSTRUCTION IF THESE CONTROLS WILL BE PROPERLY REINSTALLED AT THE END OF EACH WORK DAY. THE EI WILL DIRECT THE PLACEMENT OF TEMPORARY CONTROLS, AS NECESSARY, DURING THE ACTIVE PERIODS OF CONSTRUCTION.
8. THE DRAWINGS ILLUSTRATE GENERAL FEATURES AND PLACEMENT OF E&S CONTROLS. THE FINAL CONFIGURATIONS MAY BE DETERMINED IN THE FIELD BY THE EI BASED ON SITE CONDITIONS. THE APPROPRIATE EROSION AND SEDIMENTATION CONTROL MEASURES WILL BE IMPLEMENTED WITHIN THE WORK AREA.
9. WHEN WETLAND AREAS ARE TEMPORARILY DISTURBED, ISOLATE AND STOCKPILE THE TOPSOIL FOR REPLACEMENT AFTER GRADING IS COMPLETED. IF TEMPORARY VEGETATIVE STABILIZATION IS NECESSARY, APPLY ANNUAL RYEGRASS AT A RATE NOT EXCEEDING 48 LB. PLS/ACRE. MULCH USING CLEAN STRAW AT A RATE OF 3 T/ACRE NO SOIL AMENDMENTS SHALL BE USED ON WETLAND AREAS.

GENERAL WETLAND CROSSING NOTES

THE FOLLOWING ARE CONSTRUCTION SEQUENCES FOR EARTH DISTURBING ACTIVITIES ASSOCIATED WITH CONSTRUCTION THROUGH WETLAND AREAS. IT SHOULD BE NOTED THAT CONSTRUCTION ACTIVITIES MAY OCCUR SIMULTANEOUSLY AND MAY NOT OCCUR IN THE EXACT ORDER LISTED BELOW. THE MAIN OBJECTIVES OF ANY WETLAND CROSSING ARE TO CONSTRUCT THE PIPELINE, RESTORE THE ORIGINAL CONTOUR OF THE WETLAND, RESTORE THE HYDROLOGY OF THE WETLAND, AND ESTABLISH NATIVE, NON-INVASIVE HYDROPHYTIC VEGETATION IN THE WETLAND. WETLAND BOUNDARIES WILL BE MARKED WITH SIGNS, FENCING, AND/OR HIGHLY VISIBLE FLAGGING UNTIL CONSTRUCTION IS COMPLETE AND MAINTAINED THROUGHOUT CONSTRUCTION.

- FOR WETLAND CROSSINGS WITHOUT STANDING WATER OR SATURATED SOILS, THE TOP 12 INCHES OF EXCAVATED SOIL (WHERE AVAILABLE) SHALL BE STOCKPILED SEPARATELY FROM THE REMAINING EXCAVATED MATERIAL. THE TRAVEL LANE IN THE CONSTRUCTION ROW MAY BE USED AS TYPICAL ACCESS WHEN THE WETLAND SOIL IS FIRM ENOUGH TO AVOID RUTTING OR IF THE CONSTRUCTION ROW HAS BEEN APPROPRIATELY STABILIZED TO AVOID RUTTING (E.G., WITH TIMBER MATS, PREFABRICATED EQUIPMENT MATS). IN WETLANDS THAT CANNOT BE APPROPRIATELY STABILIZED, ALL CONSTRUCTION EQUIPMENT, OTHER THAN THAT NEEDED TO INSTALL THE WETLAND CROSSING, SHALL USE ALTERNATE MEANS OF TRANSIT THAT DOES NOT INVOLVE CROSSING THE WETLAND.

- WETLAND CROSSINGS WILL BE CONSTRUCTED IN A MANNER THAT WILL MINIMIZE THE AMOUNT OF TIME CONSTRUCTION ACTIVITIES ARE OCCURRING IN THE WETLAND, SUCH AS THE LENGTH OF TIME THE TOPSOIL IS SEGREGATED AND THE TRENCH IS OPEN.


- TREE STUMPS, BRUSH, ROCK, GRAVEL, OR SOIL IMPORTED FROM OUTSIDE THE WETLAND WILL NOT BE USED TO STABILIZE THE CONSTRUCTION WORK AREA OR AS EQUIPMENT PADS IN THE WETLANDS. ALL EQUIPMENT MATS AND TIMBER MATS WILL BE REMOVED DURING THE FINAL RESTORATION OF THE WETLAND.

- CONSTRUCTION EQUIPMENT WILL BE LIMITED IN WETLAND AREAS TO THAT NEEDED TO PROVIDE CONSTRUCTION ACCESS ACROSS THE WETLAND, CLEAR THE CONSTRUCTION WORK AREA, DIG THE TRENCH, FABRICATE AND INSTALL THE PIPELINE, BACKFILL THE TRENCH, AND RESTORE THE LOD.

- THE PROJECT LOD IS DEPICTED ON THE E&S PLAN. NO ACTIVITIES ARE AUTHORIZED OUTSIDE THE LOD UNLESS PRIOR APPROVAL IS RECEIVED FROM THE LOCAL COUNTY CONSERVATION DISTRICT AND OR REGIONAL OFFICE OF DEP.

- CONSTRUCTION IN THE WETLAND WILL BE POSTPONED IF WATER LEVELS ARE DEEMED TO BE UNUSUALLY HIGH.

- LIQUID MULCH BINDERS SHALL NOT BE USED WITHIN 100 FEET OF ANY WETLAND.



DATE: \_\_\_\_\_

3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20				
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20				
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19				
REV	DESCRIPTION	CHK	DATE	APP	DATE				
REVISION									

DRAWN BY	INTL	DATE
DESIGNED BY	RY	05/18/20
CHECKED BY	AH	05/18/20
APPROVED BY	SMM	05/18/20
JOB NO.	18-00672-006	
PLOT SCALE	N/A	
MODEL ID		



Johnson, Mirmiran & Thompson  
1600 Market Street, Suite 520  
Philadelphia, PA 19103  
T: 267-256-0300

EROSION & SEDIMENT CONTROL PLAN  
GENERAL NOTES  
SHEET 6 OF 7

SCALE N/A	DRAWING NUMBER ES-6	REV
--------------	------------------------	-----



DATE PRINTED: 5/18/2020 6:47:11 PM  
C:\2019\100622\05-11\GENERAL\EROSION & SEDIMENT CONTROL PLAN\ADDELPHIA SITES\ADL-GENERAL NOTES.DWG

WETLAND CROSSING CONSTRUCTION SEQUENCES

FOR SATURATED WETLANDS CROSSINGS, THE E&S CONSTRUCTION SEQUENCE WILL BE IMPLEMENTED WITH THE FOLLOWING PROVISIONS:

1. THE EI WILL VERIFY THAT CLEAN-UP KITS FOR POTENTIAL FLUID SPILLS ARE AVAILABLE AT THE WETLAND CROSSING SITE PRIOR TO THE ENTRY OF ANY EQUIPMENT INTO THE WETLAND CONSTRUCTION AREA.
2. TIMBER MATS WILL INSTALLED ACROSS THE WETLAND ALONG THE TRAVEL LINE, IF NECESSARY ACCORDING TO SATURATION CONDITIONS.
3. THE CONSTRUCTION WORK AREA THROUGH THE WETLAND WILL BE CLEARED TO THE SPECIFIC WIDTH AS SHOWN ON THE E&S PLAN DRAWINGS. TREES WILL NOT BE REMOVED/GRUBBED WITHIN 50 FEET OS STREAMS UNTIL CONSTRUCTION THROUGH THAT AREA. ALL BRUSH AND TREES WILL BE FELLED INTO THE CONSTRUCTION WORK AREA TO PREVENT OFF-CONSTRUCTION WORK AREA DAMAGE TO TREES AND STRUCTURES. ALL CLEARED MATERIALS WILL BE STAGED FOR DISPOSAL, IF NECESSARY AT LEAST 50 FEET OUTSIDE OF THE WETLAND. STUMP REMOVAL SHALL BE LIMITED TO THE TRENCH LINE, UNLESS THE STUMPS CAUSE UNSAFE WORKING CONDITIONS.
4. TEMPORARY E&S CONTROLS WILL BE INSTALLED PRIOR TO EARTH DISTURBING ACTIVITIES TO MINIMIZE IMPACTS TO THE ENVIRONMENT. THIS INCLUDES INSTALLATION OF APPROPRIATE SIZED COMPOST FILTER SOCK SEDIMENT BARRIERS OR OTHER APPROVED EROSION AND SEDIMENT CONTROL DEVICES IN HQ WATERSHEDS AS DEPICTED ON THE E&S PLAN.
5. THE EI WILL EXAMINE THE TEMPORARY E&S CONTROLS AT LEAST EVERY SEVEN CALENDAR DAYS FOLLOWING THEIR INSTALLATION AND FOLLOWING PRECIPITATION EVENTS THAT CAUSE RUNOFF. THE GOAL OF THE EXAMINATION WILL BE TO ENSURE THAT SEDIMENT GENERATED WITHIN THE WORK SPACE CANNOT REACH THE WETLAND. IF ADDITIONAL E&S CONTROLS ARE REQUIRED, THESE WILL BE INSTALLED PROMPTLY BY THE CONTRACTOR.
6. THE TRENCH WILL BE EXCAVATED ACROSS THE WETLAND. WETLAND TOPSOIL SHALL BE SEPARATED FROM SUBSOIL DURING EXCAVATION, TO THE EXTENT POSSIBLE IN SATURATED CONDITIONS.
7. PUMPS MAY BE REQUIRED TO DEWATER THE EXCAVATED TRENCH AT VARIOUS TIMES DURING CONSTRUCTION. WATER FROM THE PUMPING OPERATION WILL BE DISCHARGED TO A FILTER BAG LOCATED IN A WELL VEGETATED UPLAND AREA. THE EI WILL VERIFY THAT THESE STRUCTURES ARE PLACED IN AN APPROPRIATE LOCATION. ANY DEWATERING STRUCTURE WILL BE REMOVED AS SOON AS POSSIBLE AFTER THE COMPLETION OF DEWATERING ACTIVITIES.
8. THE TRENCH WILL BE BACKFILLED WITH MATERIAL FROM THE MATERIAL STOCKPILES. PLACE THE SUBSOIL IN THE TRENCH FIRST AND FILL THE WETLAND TOPSOIL LAST. CARE WILL BE TAKEN TO ENSURE THAT THE FINAL GRADE WITHIN THE WETLAND APPROXIMATES THE ORIGINAL GRADE. ANY EXCESS SOIL WILL BE DISPOSED OF IN UPLAND AREAS. NO EXCESSIVE SOIL WILL BE PLACED IN WETLANDS.
9. WHEN WETLAND CONSTRUCTION AND RESTORATION IS COMPLETED AND ACCESS ACROSS THE WETLAND WILL NO LONGER BE NEEDED, THE TIMBER MATS WILL BE REMOVED. TIMBER MATS MAY REMAIN IN PLACE AS A TRAVEL LANE ACROSS THE WETLAND BUT WILL BE REMOVED WHEN NO LONGER NECESSARY.
10. APPLY ANNUAL RYEGRASS AT A RATE NOT EXCEEDING 48 LB PURE LIVE SEED ( "PLS") /ACRE. MULCH USING CLEAN STRAW AT A RATE OF 3 TONS/ACRE. NO SOIL AMENDMENTS SHALL BE USED ON WETLAND AREAS.

HQ/EV WATERSHEDS

THE FOLLOWING SITES ARE LOCATED IN HIGH QUALITY (HQ) OR EXCEPTIONAL VALUE (EV) WATERSHEDS:

- PAOLI PIKE BLOWDOWN (HQ, RIDLEY CREEK WATERSHED)
- CROMBY BLOWDOWN (HQ, STONY RUN WATERSHED)

E&S MAINTENANCE PLAN

THE ENVIRONMENTAL INSPECTOR (EI) WILL BE PRESENT DURING CONSTRUCTION ACTIVITIES TO INSPECT BMPS AT LEAST EVERY SEVEN (7) CALENDAR DAYS FOLLOWING THEIR INSTALLATION AND WITHIN 24 HOURS OF THE END OF A STORMWATER EVENT. A LOG SHOWING DATES THAT E&S BMPS WERE INSPECTED AS WELL AS ANY DEFICIENCIES FOUND AND THE DATE THEY WERE CORRECTED, SHALL BE MAINTAINED ON THE SITE AND BE MADE MORE AVAILABLE TO REGULATORY AGENCY OFFICIALS AT THE TIME OF INSPECTION. BMPS WILL BE MAINTAINED, AS FOLLOWS:


1. REGRADE OR ADD GRAVEL TO THE ACCESS ROAD IF EXCESSIVE RUTTING OR EROSION IS OBSERVED.
2. SEDIMENT SHALL BE REMOVED WHEN ACCUMULATIONS REACH ONE-HALF OF THE ABOVEGROUND EIGHT OF THE BARRIER (I.E. COMPOST FILTER SOCK).
3. SECTION OF SILT BARRIER WHICH HAS BEEN UNDERMINED OR OVERTOPPED MUST BE IMMEDIATELY REPLACED WITH A ROCK FILTER OUTLET.
4. SEDIMENT SHALL BE REMOVED WHEN ACCUMULATIONS REACH ONE-THIRD THE HEIGHT OF THE ROCK FILTER OUTLET.
5. EXISTING CULVERTS ALONG ACCESS ROADS WILL BE CLEARED OUT, REPAIRED, OR REPLACED AS NECESSARY.
6. EARTH DISTURBANCE AREAS WILL BE REPAIRED WHERE SIGNS OF ACCELERATED EROSION ARE DETECTED.
7. PUMPED WATER FILTER BAGS SHALL BE REPLACED WHEN THEY BECOME ONE-HALF FULL.
8. IF NECESSARY, REPLACEMENT OF COMPOST FILTER SOCK SHALL BE AS FOLLOWS: BIODEGRADABLE COMPOST FILTER SOCKS SHALL BE REPLACED AFTER SIX MONTHS IF PERMANENT STABILIZATION HAS NOT BEEN DETERMINED SUCCESSFUL: PHOTODEGRADABLE COMPOST FILTER SOCKS SHALL BE REPLACED AFTER ONE YEAR; POLYPROPYLENE COMPOST FILTER SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURER'S RECOMMENDATIONS.
9. ALL SEDIMENT DEPOSITED ON PAVED ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE IMMEDIATELY. IF EXCESSIVE AMOUNTS OF SEDIMENT ARE BEING DEPOSITED ON ROADWAY, EXTEND LENGTH OF ROCK CONSTRUCTION ENTRANCE BY 50 FEET INCREMENTS UNTIL CONDITION IS ALLEVIATED. WASHING THE ROADWAY OR SWEEPING THE DEPOSITS INTO ROADWAY DITCHES, SEWER, CULVERTS, OR OTHER DRAINAGE WAYS IS NOT ACCEPTABLE.
10. A MINIMUM ROCK THICKNESS OF 8 INCHES SHALL BE MAINTAINED AT THE ROCK CONSTRUCTION ENTRANCE THROUGHOUT CONSTRUCTION. A STOCKPILE SHALL BE MAINTAINED ON THE CONSTRUCTION SITE FOR THIS PURPOSE.
11. IF THE SITE DOES NOT ACHIEVE PERMANENT STABILIZATION WITHIN THE ALLOTTED TIME FRAME FOR THE PROJECT, THEN REMEDIAL ACTION WILL BE TAKEN, SUCH AS RESEEDING. THESE AREAS SHALL BE MONITORED UNTIL PERMANENT STABILIZATION HAS BECOME ESTABLISHED.
12. IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE OPERATOR/CONTRACTOR SHALL IMPLEMENT APPROPRIATE BMPS TO ELIMINATE THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION.
13. SEDIMENT REMOVED FROM BMPS WILL BE REPLACED IN AN UPLAND CONSTRUCTION AREA AND SPREAD OUT. ALL WASTE OR EXCESS MATERIALS NOT SUITABLE FOR THE ON-SITE STOCKPILE SHALL BE DISPOSED OF OFF-SITE AT A PADEP OR LOCAL COUNTY CONSERVATION DISTRICT APPROVED FACILITY. MATERIALS WILL BE RE-USED OR RECYCLED IF POSSIBLE, INCLUDING TOPSOIL AND OTHER MATERIALS AS APPROPRIATE ANY OFF-SITE STOCKPILE/SPOIL PILES SHALL BE AT A PADEP OR LOCAL COUNTY CONSERVATION DISTRICT APPROVED FACILITY WITH AN APPROVED E&S PLAN. THE CONTRACTOR WILL BE RESPONSIBLE FOR VERIFYING THAT AN OFF-SITE FACILITY HAS APPROPRIATE PERMITS/PLANS IN PLACE AND IS APPROVED TO ACCEPT ASSOCIATED WASTES OR EXCESS MATERIALS.

STORAGE YARD/STAGING AREA CONSTRUCTION NOTES

1. PRIOR TO COMMENCEMENT OF ANY EARTH DISTURBANCE ACTIVITY INCLUDING CLEARING AND GRUBBING, CLEARLY DELINEATE SENSITIVE AREAS INCLUDING WATERBODIES/WETLANDS, RIPARIAN FOREST BUFFER BOUNDARIES (IF ANY), THE LIMITS OF CLEARING, LOCATIONS OF UTILITIES, TREES THAT ARE TO REMAIN UNDISTURBED WITHIN THE PROJECT SITE, CULTURAL RESOURCE SITES AND RARE SPECIES HABITAT, AS APPLICABLE. AVOIDANCE AREAS WILL BE MARKED WITH APPROPRIATE FENCING, SIGNAGE, AND/OR FLAGGING BASED ON ENVIRONMENTAL SURVEYS AND PERMIT CONDITIONS.
2. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES WHERE VEHICLES ENTER CONSTRUCTION AREAS FROM PUBLIC ROADS. ACCESS POINTS TO STORAGE YARDS ARE DEPICTED ON PLAN DRAWINGS; THE EI MAY ASSIST IN RELOCATING ACCESS POINTS IF SITE CONDITIONS REQUIRE.
3. INSTALL WOOD MATTING WHERE NOTED ON THE PLANS OVER SENSITIVE AREAS, SUCH AS WETLANDS.
4. INSTALL COMPOST FILTER SOCK SEDIMENT BARRIERS AFTER THE CONSTRUCTION SITE IS ACCESSED, KEEPING ASSOCIATED CLEARING AND GRUBBING LIMITED TO ONLY THAT AMOUNT REQUIRED FOR INSTALLATION OF PERIMETER BMPS.
5. IMPLEMENT LAND CLEARING AND GRADING ONLY AFTER ALL DOWN SLOPE E&S BMPS HAVE BEEN CONSTRUCTED. SITE WILL BE GRADED FOR THE STORAGE OF PIPE, STOCKPILED SOIL, PARKING AND OTHER APPROVED CONSTRUCTION SUPPORT ACTIVITIES, AS NECESSARY. THESE GRADING EFFORTS ARE ANTICIPATED TO BE MINOR AND WILL ONLY BE TO THE EXTENT NECESSARY FOR SAFE UTILIZATION OF THE AREA. SPECIFIC AREAS TO BE GRADED WILL BE DETERMINED BASED ON THE NEEDS OF THE CONTRACTOR AT THE TIME OF USE.
6. PERFORM TOPSOIL STRIPPING AND SEGREGATION, AND GRAVEL PLACEMENT (IF NECESSARY) OR OTHER UPGRADES TO THE STORAGE YARD AREA. PLACE GEOTEXTILE UNDERNEATH AREAS WHERE GRAVEL WILL BE PLACED SO GRAVEL CAN BE REMOVED WHEN YARD WILL NO LONGER BE USED.
7. UPON COMPLETION OF THE USE OF THE STORAGE YARD, RETURN SITE TO ITS PRE-CONSTRUCTION CONTOURS AND CONDITIONS, INCLUDING THE REMOVAL OF ADDED GRAVEL AREAS.
8. INSTALL STABILIZATION BMPS AND MEASURES TO ALL DISTURBED AREAS IN ACCORDANCE WITH STABILIZATION SPECIFICATION DEFINED WITHIN THIS PLAN INCLUDING: SURFACE ROUGHENING/SACRIFICATION, APPLICATION OF FERTILIZER AND LIME, PERMANENT SEEDING, MULCHING AND/OR APPLICATION OF EROSION CONTROL BLANKET.
9. TEMPORARY E&S BMPS MAY BE REMOVED AFTER THE ENTIRE DISTURBED AREA TRIBUTARY TO EACH BMP REACHES PERMANENT STABILIZATION. PERMANENT STABILIZATION IS DEFINED AS A MINIMUM UNIFORM, PERENNIAL 70% VEGETATIVE COVER OR OTHER NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED EROSION. REMOVE ALL REMAINING SEDIMENT BARRIERS, ADDED GRAVEL AREAS, ROCK CONSTRUCTION ENTRANCES. IMMEDIATELY STABILIZE ANY DISTURBANCES ASSOCIATED WITH THE REMOVAL OF THE BMPS

TREE PROTECTION NOTES

1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTION OF TREES DURING CONSTRUCTION. CARE SHALL BE TAKEN TO PROTECT TREES BY CONTROLLING THE ACTIVITIES OCCURRING WITHIN TREE PROTECTION ZONES.
2. ALL ON-SITE WORKERS SHALL BE AWARE OF THE TREE PROTECTION MEASURES AND THE CONSEQUENT RESTRICTIONS AND REGULATIONS IMPLIED.
3. THE CONTRACTOR SHALL IDENTIFY THE "TREE PROTECTION ZONE". THE TREE PROTECTION ZONE IS THE AREA WITHIN THE DRIP LINE OF EXISTING TREES, OR WITHIN THE PERIMETER DRIPLINE OF GROUPS OF TREES, OR WITHIN TEN (10) FT. OF THE TRUNK (WHICHEVER IS GREATER), UNLESS OTHERWISE SHOWN ON THE DRAWINGS.
4. ANY DAMAGE TO EXISTING TREES DURING CONSTRUCTION SHALL BE THE CONTRACTOR'S RESPONSIBILITY. THE CONTRACTOR SHALL MITIGATE SUCH DAMAGED TREES AT THE DIRECTION OF THE OWNER OR LOCAL AUTHORITIES, AT THE CONTRACTOR'S EXPENSE.
5. TEMPORARY WOODEN TREE GUARDS SHALL BE INSTALLED AT EACH EXISTING TREE TO REMAIN WITHIN THE LIMITS OF CONSTRUCTION, AND A TEMPORARY SNOW FENCE BOUNDARY SHALL BE INSTALLED AT THE PERIMETER OF THE TPZ OR AS SHOWN ON THE DRAWINGS.
6. TREE GUARDS WITH WRAP FOR INDIVIDUAL TREES, AND TEMPORARY SNOW FENCE BOUNDARY SHALL BE MAINTAINED THROUGHOUT THE COURSE OF THE CONTRACT. TREE GUARDS ARE NOT TO BE REMOVED UNTIL ALL WORK AROUND EXISTING TREES IS COMPLETE. IF REQUIRED TO INSTALL PROPOSED WORK, PROTECTION SHALL BE REMOVED UNTIL THE WORK IS COMPLETE.
7. THE CONTRACTOR SHALL TAKE EXTREME CARE TO PROTECT THE ROOT SYSTEMS OF EXISTING TREES. BULK MATERIAL, EQUIPMENT, OR VEHICLES SHALL NOT BE STOCKPILED OR PARKED WITHIN THE TPZ TO MINIMIZE SURFACE AND SUBSURFACE ROOT AND SOIL COMPACTION. THIS APPLIES TO ALL AREAS WITHIN OR OUTSIDE THE CONTRACT LIMITS.
8. IF STOCKPILING OCCURS WITHIN THE TPZ, A STOP WORK ORDER SHALL BE ISSUED IMMEDIATELY. WORK SHALL NOT RE-COMMENCE UNTIL ALL STOCKPILED MATERIAL IS REMOVED FROM THE ZONE AND TREE REMEDIATION IS SATISFIED.
9. NO RUNOFF OR SPILLAGE OF NOXIOUS MATERIALS OR EXCESSIVE WETTING CAUSED BY CONSTRUCTION OPERATIONS SHALL OCCUR WITHIN TREE PROTECTION ZONES.
10. HEAT SOURCES, FLAMES, IGNITION SOURCES, AND SMOKING ARE PROHIBITED WITHIN OR NEAR WOODCHIP MULCH TREE PROTECTION ZONES.
11. THE CONTRACTOR SHALL EXERCISE EXTREME CARE IN REMOVING CONCRETE SIDEWALK AND BASE MATERIAL WITHIN THE DRIPLINE OF EXISTING TREES - LIFTING RATHER THAN DRAGGING PIECES OF PAVING.



DATE: \_\_\_\_\_

3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20				
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20				
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19				
REV	DESCRIPTION	CHK	DATE	APP	DATE				
REVISION									

DRAWN BY	INTL	DATE
DESIGNED BY	RY	05/18/20
CHECKED BY	AH	05/18/20
APPROVED BY	SMM	05/18/20
JOB NO.	18-00672-006	
PLOT SCALE	N/A	
MODEL ID		



Johnson, Mirman & Thompson  
1600 Market Street, Suite 520  
Philadelphia, PA 19103  
T: 267-256-0300


EROSION & SEDIMENT CONTROL PLAN  
GENERAL NOTES  
SHEET 7 OF 7

SCALE N/A	DRAWING NUMBER ES-6	REV
--------------	------------------------	-----









BLANKET EDGES  
STAPLED AND  
OVERLAPPED  
(4 IN. MIN.)

INSTALL BEGINNING OF ROLL  
IN 6 IN.  $\times$  6 IN. ANCHOR  
TRENCH, STAPLE, BACKFILL  
AND COMPACT SOIL.

STARTING AT TOP OF  
SLOPE, ROLL BLANKETS IN  
DIRECTION OF WATER FLOW

PREPARE SEED BED  
(INCLUDING APPLICATION OF LIME,  
FERTILIZER AND SEED) PRIOR TO  
BLANKET INSTALLATION

THE BLANKET SHOULD—  
NOT BE STRETCHED;  
IT MUST MAINTAIN  
GOOD SOIL CONTACT

OVERLAP BLANKET ENDS 6 IN. MIN.  
WITH THE UPSLOPE BLANKED  
OVERLYING THE DOWNSLOPE BLANKET  
(SHINGLE STYLE), STAPLE SECURELY.


REFER TO MANUF. RECOMMENDED  
STAPLING PATTERN FOR  
STEEPNESS AND LENGTH OF  
SLOPE BEING BLANKETED

## EROSION CONTROL BLANKET INSTALLATION




DEPTH (IN.)	PER 1,000 SQUARE FEET	PER ACRE
6	18.6	806

## TOPSOIL SPECIFICATIONS



RIPRAP PLACEMENT THICKNESS IN ACCORDANCE WITH PADEP E&S BMP MANUAL RIPRAP SPECIFICATIONS

FILTER BAG INLET PROTECTION  
TYPE M INLET



IMMEDIATELY UPON STABILIZATION OF EACH CHANNEL, REMOVE ACCUMULATED SEDIMENT, REMOVE ROCK FILTER, AND STABILIZE DISTURBED AREAS.

NOT TO SCALE

PLACE GEOTEXTILE FABRIC ON VEGETATED AREAS

1 FT MINIMUM DEPTH OF FILL OVER CULVERT

12 IN. MIN.

CLEAN ROCK FILL  
(STREAMED MATERIAL IS NOT TO BE USED)

CULVERT INSTALLATION ON STREAMBED

CROSS-SECTION VIEW

AS SOON AS THE TEMPORARY CROSSING IS NO LONGER NEEDED, IT SHALL BE REMOVED. ALL MATERIALS SHALL BE DISPOSED OF PROPERLY AND DISTURBED AREAS STABILIZED.


TEMPORARY STREAM CROSSING	LOCATION	D (IN.)	PIPE MATERIAL
1	SCHUYLKILL	24	RCP
2	SCHUYLKILL	36	RCP

Diagram illustrating the plan view of a stream crossing. The crossing is a culvert (labeled "CULVERT PER CROSS SECTION VIEW") installed over a stream bed of "CLEAN ROCK". The culvert is covered by "WOOD MATS (TYP.)". The stream banks are marked with "50' TOP OF BANK TO WOOD MAT". The area around the culvert is labeled "MINIMIZE WIDTH OF CLEARING". The diagram is labeled "PLAN VIEW".

INSTALLATION TO OCCUR DURING DRY WEATHER ONLY

NOT TO SCALE




OUTLET NO.	PIPE DIA Pd (IN)	RIPRAP		APRON		
		SIZE R—	THICK. Rt (IN)	LENGTH Al (FT)	INITIAL WIDTH Aiw (FT)	TERMINAL WIDTH Atw (FT)
M-1	12	R-3	12	6	3	9
Q-1	12	R-3	12	6	3	9

ALL APRONS SHALL BE INSPECTED AT LEAST WEEKLY AND AFTER EACH RUNOFF EVENT. DISPLACED RIPRAP WITHIN THE APRON SHALL BE REPLACED IMMEDIATELY.

NOT TO SCALE

- NOTE: IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" MAY BE NECESSARY TO PROPERLY SECURE THE BLANKETS.



DATE: \_\_\_\_\_

								DRAWN BY	INTL	DATE
								DESIGNED BY	RY	05/18/20
								CHECKED BY	AH	05/18/20
3	REVISED TO ADDRESS DEP COMMENTS	ATH	05/18/20	SMM	05/18/20			APPROVED BY	SMM	05/18/20
2	REVISED TO ADDRESS DEP COMMENTS	ATH	03/24/20	SMM	03/24/20			JOB NO.	18-00672-004	
1	REVISED TO ADDRESS DEP COMMENTS	ATH	11/15/19	SMM	11/15/19			PLOT SCALE	N/A	
REV	DESCRIPTION	CHK	DATE	APP	DATE			MODEL ID		
REVISION										



Johnson, Mirmiran & Thompson  
1600 Market Street, Suite 520

EROSION & SEDIMENT CONTROL PLAN  
DETAILS  
SHEET 2 OF 2

SCALE N/A	DRAWING NUMBER ES-9	REV
--------------	------------------------	-----



